

Report of IHHL, CTs & ODF under SBM (Urban) 11-05-2018

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.05.2018)			Mission Period Target of C.T in (Seats)	(Date:-11.05.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	
										Individual Household Latrine				Community Toilet						Rest Ward	
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed					
1	Patna (Division)	Patna	Patna (Nagar Nigam)	223088	205414	92.08	17674	7.92	10920	1325	3485	4810	6754	0	0	0	210224	94.23	75	21	
																				54	
2		Patna	Danapur (Nagar Parishad)	27486	24852	90.42	2634	9.58	2151	1143	1053	2196	483	0	0	0	27048	98.41	40	4	
																					36
3		Patna	Phulwarisharif (Nagar Parishad)	10493	9588	91.38	905	8.62	512	360	92	452	393	60	30	90	10130	96.54	28	28	
																					0
4		Patna	Barh (Nagar Parishad)	10278	9138	88.91	1140	11.09	929	408	574	982	211	24	48	72	10192	99.16	27	2	
																					25
5		Patna	Mokama (Nagar Parishad)	9384	5392	57.46	3992	42.54	3142	710	1630	2340	850	24	0	24	7756	82.65	28	12	
																					16
6		Patna	Masaurahi (Nagar Parishad)	9810	7950	81.04	1860	18.96	1686	867	996	1863	174	0	0	0	9813	100.03	26	11	
																					15
9		Patna	Khagaul (Nagar Parishad)	7146	6661	93.21	485	6.79	335	268	67	335	150	0	0	0	6996	97.90	27	0	
																				27	
8	Patna	Bakhtiyarpur (Nagar Parishad)	7786	4225	54.26	3561	45.74	3391	1450	650	2100	170	0	100	100	6425	82.52	27	10		
																				17	
7	Patna	Fatuha (Nagar Parishad)	8182	6364	77.78	1818	22.22	1475	454	1119	1573	343	0	0	0	7937	97.01	27	6		
																				21	
10	Patna	Maner (Nagar Panchayat)	6562	4611	70.27	1951	29.73	1949	1179	452	1631	2	12	0	12	6254	95.31	19	6		
																				13	
11	Patna	Naubatpur (Nagar Panchayat)	4928	4294	87.13	634	12.87	589	275	375	650	45	0	0	0	4944	100.32	15	11		
																				4	
12	Patna (Division)	Patna	Vikram (Nagar Panchayat)	4171	2680	64.25	1491	35.75	1378	754	357	1111	113	12	0	12	3803	91.18	14	4	
																				10	
13	Patna	Khushrupur (Nagar Panchayat)	3010	2219	73.72	791	26.28	781	527	12	539	10	6	24	30	2788	92.62	10	10		
																				0	
		Patna Completed																		125	
		Patna Progress		332324	293388	88.28	38936	11.72	29238	9720	10862	20582	9698	138	202	340	314310	94.58	363	238	
		Total																		363	
14	Patna (Division)	Nalanda	Biharsharif (Nagar Nigam)	44054	38279	86.89	5775	13.11	4593	5348	427	5775	1182	85	25	110	44164	100.25	46	46	
																					0
15		Nalanda	Hilsa (Nagar Parishad)	8874	5165	58.20	3709	41.80	3604	1123	2357	3480	105	0	0	0	8645	97.42	26	23	
																					3
16		Nalanda	Rajgir (Nagar Panchayat)	6850	3942	57.55	2908	42.45	2575	570	1506	2076	333	0	24	24	6042	88.20	19	14	
																					5
17		Nalanda	Islampur (Nagar Panchayat)	6445	5104	79.19	1341	20.81	1234	705	409	1114	107	0	84	84	6302	97.78	19	17	
																					2
18		Nalanda	Silao (Nagar Panchayat)	4755	3381	71.10	1374	28.90	1280	703	262	965	94	2	0	2	4348	91.44	14	9	
																					5
19		Nalanda	Harnaut (Nagar Panchayat)														0		19	0	
																					19

S.No.	Division	District	Name of ULB	No. of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.05.2018)			Mission Period Target of C.T in (Seats)	(Date:-11.05.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	
										Individual Household Latrine				Community Toilet						Rest Ward	
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed					
		Nalanda Completed																			109
		Nalanda Progress		70978	55871	78.72	15107	21.28	13286	8449	4961	13410	1821	87	133	220	69501	97.92	143		34
		Total																			143
20		Rohtas	Sasaram (Nagar Parishad)	21255	18343	86.30	2912	13.70	2366	2380	455	2835	546	0	168	168	21346	100.43	40		36
																					4
21		Rohtas	D.Dalmianagar (Nagar Parishad)	20334	14659	72.09	5675	27.91	3862	934	1216	2150	1813	0	0	0	16809	82.66	39		7
																					32
22		Rohtas	Bikramganj (Nagar Panchayat)	7724	3987	51.62	3737	48.38	3055	978	1052	2030	682	0	0	0	6017	77.90	23		21
																					2
23		Rohtas	Nokha (Nagar Panchayat)	5013	2883	57.51	2130	42.49	2070	920	780	1700	60		87	87	4670	93.16	15		5
																					10
24		Rohtas	Nasriganj (Nagar Panchayat)	4242	2141	50.47	2101	49.53	1940	1815	138	1953	161	0	144	144	4238	99.91	14		14
																					0
25		Rohtas	Koath (Nagar Panchayat)	3580	1170	32.68	2410	67.32	2329	1847	67	1914	81	0	0	0	3084	86.15	12		12
																					0
26		Rohtas	Kochas (Nagar Panchayat)	4999	2649	52.99	2350	47.01	2234	1585	664	2249	116	72	0	72	4970	99.42	16		8
																					8
		Rohtas Completed																			103
		Rohtas Progress		67147	45832	68.26	21315	31.74	17856	10459	4372	14831	3459	72	399	471	61134	91.05	159		56
		Total																			159
27		Bhojpur	Arah (Nagar Nigam)	35189	25088	71.30	10101	28.70	8363	2650	4964	7614	1738	60	144	204	32906	93.51	45		17
																					28
28		Bhojpur	Piro (Nagar Panchayat)	5732	4172	72.78	1560	27.22	1477	860	534	1394	83	5	0	5	5571	97.19	17		3
																					14
29		Bhojpur	Jagdishpur (Nagar Panchayat)	5679	3219	56.68	2460	43.32	2331	979	1352	2331	129	36	24	60	5610	98.78	18		18
																					0
30		Bhojpur	Bhiyan (Nagar Panchayat)	4424	2651	59.92	1773	40.08	1603	357	1005	1362	170	0	0	0	4013	90.71	14		4
																					10
31		Bhojpur	Shahpur (Nagar Panchayat)	3044	1352	44.42	1692	55.58	1669	567	728	1295	23	0	0	0	2647	86.96	11		3
																					8
32		Bhojpur	koilawar (Nagar Panchayat)	2984	1121	37.57	1863	62.43	1812	790	904	1694	51	0	0	0	2815	94.34	14		8
																					6
		Bhojpur Completed																			53
		Bhojpur Progress		57052	37603	65.91	19449	34.09	17255	6203	9487	15690	2194	101	168	269	53562	93.88	119		66
		Total																			119
33		Buxar	Buxar (Nagar Parishad)	14010	10842	77.39	3168	22.61	2289	1074	763	1837	879	24	0	24	12703	90.67	34		11
																					23
34		Buxar	Dumraon (Nagar Parishad)	7862	5309	67.53	2553	32.47	2067	2068	137	2205	486	168	132	300	7814	99.39	26		22
																					4
		Buxar Completed																			33
		Buxar Progress		21872	16151	73.84	5721	26.16	4356	3142	900	4042	1365	192	132	324	20517	93.80	60		27
		Total																			60
35		Kaimur	Bhabhua (Nagar Parishad)	8010	7457	93.10	553	6.90	438	606	296	902	115	72	0	72	8431	105.26	25		21
																					4
36		Kaimur	Mohaniya (Nagar Panchayat)	5414	4266	78.80	1148	21.20	1111	701	371	1072	37	0	0	0	5338	98.60	16		16
																					0
		Kaimur Completed																			37
		Kaimur Work in Completed		13424	11723	87.33	1701	12.67	1549	1307	667	1974	152	72	0	72	13769	102.57	41		4
		Total																			41

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.05.2018)			Mission Period Target of C.T in (Seats)	(Date:-11.05.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward		
										Individual Household Latrine				Community Toilet						Rest Ward		
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed						
Patna Completed				562797	460568	81.84	102229	18.16	83540	39280	31249	70529	18689	662	1034	1696	532793	94.67	885	460		
Patna Progress																				425		
Total																				885		
37	Tirhut (Division)	Muzaffarpur	Muzaffarpur (Nagar Nigam)	69051	63530	92.00	5521	8.00	3349	2470	2683	5153	2172	0	144	144	68827	99.68	49	8		
38		Muzaffarpur	Motipur (Nagar Panchayat)	5313	2666	50.18	2647	49.82	2592	675	978	1653	55	0	0	0	4319	81.29	15	41		
39		Muzaffarpur	Kanti (Nagar Panchayat)	5713	1083	18.96	4630	81.04	4497	2500	851	3351	133	0	58	58	4492	78.63	14	5		
40		Muzaffarpur	Shahebganj (Nagar Panchayat)	4455	990	22.22	3465	77.78	3396	851	712	1563	69	0	0	0	2553	57.31	13	10		
Muzaffarpur Completed				84532	68269	80.76	16263	19.24	13834	6496	5224	11720	2429	0	202	202	80191	94.86	91	15		
Muzaffarpur Work in Progress																				76		
Total																				91		
41		Tirhut (Division)	Purvi-champaran	Motihari (Nagar Parishad)	22532	20355	90.34	2177	9.66	1002	600	238	838	1175	0	444	444	21637	96.03	38	13	
42			Purvi-champaran	Raxaul (Nagar Parishad)	8794	7532	85.65	1262	14.35	1111	495	492	987	151	0	0	0	8519	96.87	25	33	
43			Purvi-champaran	Dhaka (Nagar Panchayat)	5622	1635	29.08	3987	70.92	3534	2676	1061	3737	453	12	0	12	5384	95.77	20	3	
44			Purvi-champaran	Sugauli (Nagar Panchayat)	7625	4743	62.20	2882	37.80	2843	790	2353	3143	39	0	0	0	7886	103.42	20	9	
45			Purvi-champaran	Pakaridayal (Nagar Panchayat)	6411	1949	30.40	4462	69.60	4392	757	1643	2400	70	0	0	0	4349	67.84	15	11	
46			Purvi-champaran	Areraj (Nagar Panchayat)	5050	1739	34.44	3311	65.56	2928	715	1655	2370	383	0	0	0	4109	81.37	14	2	
47			Purvi-champaran	Mehsi (Nagar Panchayat)	5608	2630	46.90	2978	53.10	2880	1206	1524	2730	98	0	0	0	5360	95.58	15	14	
48			Purvi-champaran	Chakiya (Nagar Panchayat)	4294	2089	48.65	2205	51.35	2078	602	748	1350	127	0	0	0	3439	80.09	12	0	
49			Purvi-champaran	Kesariya (Nagar Panchayat)	3453	671	19.43	2782	80.57	2754	260	2052	2312	28	0	0	0	2983	86.39	11	11	
Purvi-champaran Completed				69389	43343	62.46	26046	37.54	23522	8101	11766	19867	2524	12	444	456	63666	91.75	170	23		
Purvi-champaran Work in Progress																				147		
Total																				170		
50			Tirhut (Division)	Paschmi-champaran	Bettiah (Nagar Parishad)	21162	16922	79.96	4240	20.04	3887	2162	1383	3545	353	12	0	12	20479	96.77	39	14
51	Paschmi-champaran			Bagaha (Nagar Parishad)	21484	10658	49.61	10826	50.39	6793	855	1215	2070	4033	0	0	0	12728	59.24	35	25	
52	Paschmi-champaran			Narkatiyaganj (Nagar Parishad)	7883	6105	77.45	1778	22.55	1247	347	457	804	531	0	96	96	7005	88.86	25	2	
53	Paschmi-champaran			Ramnagar (Nagar Panchayat)	10587	6186	58.43	4401	41.57	4233	3261	328	3589	168	18	0	18	9793	92.50	23	23	
54	Paschmi-champaran			Chanpatiya (Nagar Panchayat)	6332	4065	64.20	2267	35.80	2098	1216	580	1796	169	0	0	0	5861	92.56	15	2	
Paschmi-champaran Completed				67448	43936	65.14	23512	34.86	18258	7841	3963	11804	5254	30	96	126	55866	82.83	137	21		
Paschmi-champaran Work in Progress																				108		
Total																				137		
55	Tirhut (Division)	Vaishali		Hajipur (Nagar Parishad)	18081	14056	77.74	4025	22.26	3507	3019	401	3420	518	18	84	102	17578	97.22	39	9	
56		Vaishali		Mahnar	7526	1035	13.74	6501	71.70	5514	1022	2000	4013	77	0	0	0	5048	70.03	22	6	

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.05.2018)			Mission Period Target of C.T in (Seats)	(Date:-11.05.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward		
										Individual Household Latrine				Community Toilet						Rest Ward		
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed						
56		Vaishali	(Nagar Panchayat)	7320	1555	21.24	5765	78.75	3764	1923	2090	4013	77	0	0	0	3548	73.05	23	7		
57		Vaishali	Lalganj (Nagar Panchayat)	5969	1511	25.31	4458	74.69	3996	534	2372	2906	462	0	0	0	4417	74.00	19	3	16	
58		Vaishali	Mahua (Nagar Panchayat)	4631	1370	29.58	3261	70.42	2917	610	320	930	344	0	0	0	2300	49.67	16	0	16	
		Vaishali Completed																				
		Vaishali Work in Progress																				
		Total			36207	18872	52.12	17335	47.88	15934	6086	5183	11269	1401	18	84	102	30243	83.53	97	39	58
		Total																				97
59		Sitamarhi	Sitamarhi (Nagar Parishad)	15505	13920	89.78	1585	10.22	1319	811	472	1283	266	0	0	0	15203	98.05	28	0	28	
60		Sitamarhi	Bairginiya (Nagar Panchayat)	8379	4348	51.89	4031	48.11	3762	2134	506	2640	269	36	0	36	7024	83.83	21	5	16	
61		Sitamarhi	Belsand (Nagar Panchayat)	4951	4012	81.03	939	18.97	887	906	0	906	52	0	0	0	4918	99.33	13	13	0	
62		Sitamarhi	Dumra (Nagar Panchayat)	3746	3436	91.72	310	8.28	307	312	0	312	3	0	0	0	3748	100.05	11	11	0	
63		Sitamarhi	Sursand (nagar panchayat)				0					0		0	0	0	0					
64		Sitamarhi	Janakpur Road (Nagar Panchayat)	3669	2938	80.08	731	19.92	572	309	108	417	159	0	108	108	3463	94.39	11	7	4	
		Sitamarhi Completed																				36
		Sitamarhi Work in Progress																				48
	Total			36250	28654	79.05	7596	20.95	6847	4472	1086	5558	749	36	108	144	34356	94.78	84	84		
65	Sheohar	Sheohar (Nagar Panchayat)	6344	2885	45.48	3459	54.52	3396	2254	558	2812	63	0	0	0	5697	89.80	15	3	12		
	Sheohar Completed																				3	
	Sheohar Work in Progress																				12	
	Total			6344	2885	45.48	3459	54.52	3396	2254	558	2812	63	0	0	0	5697	89.80	15	15	15	
	Tirhut Completed																				145	
	Tirhut Work in Progress																				449	
	Total			300170	205959	68.61	94211	31.39	81791	35250	27780	63030	12420	96	934	1030	270019	89.96	594	594	594	
66	Munger (Division)	Begusarai	Begusarai (Nagar Nigam)	50202	29978	59.71	20224	40.29	19219	10957	7797	18754	1005	0	36	36	48768	97.14	45	0	45	
67		Begusarai	Bihat (Nagar Parishad)	8989	4027	44.80	4962	55.20	4865	2832	1468	4300	97	0	0	0	8327	92.64	30	0	30	
68		Begusarai	Teghra (Nagar Panchayat)	10602	6972	65.76	3630	34.24	3501	1903	897	2800	129	0	0	0	9772	92.17	25	0	25	
69		Begusarai	Balia (Nagar Panchayat)	9089	3413	37.55	5676	62.45	5174	2398	1605	4003	502	0	0	0	7416	81.59	24	0	24	
70		Begusarai	Bakhri (Nagar Panchayat)	8792	2891	32.88	5901	67.12	5164	2184	1559	3743	737	12	18	30	6664	75.80	20	0	20	
		Begusarai Completed																				0
		Begusarai Progress																				144
		Total			87674	47281	53.93	40393	46.07	37923	20274	13326	33600	2470	12	54	66	80947	92.33	144	144	144
71		Munger	Munger (Nagar Nigam)	32891	25976	78.98	6915	21.02	5649	2392	2804	5196	1266	40	0	40	31212	94.90	45	19	26	
72		Munger	jamalpur (Nagar Parishad)	14670	12045	82.11	2625	17.89	2051	977	430	1407	574	0	0	0	13452	91.70	36	15	21	
73	Munger	H. kharagpur (Nagar Panchayat)	7117	3105	43.63	4012	56.37	3901	1005	1925	2930	111	0	0	0	6035	84.80	18	5	13		
	Munger Completed																				39	
	Munger Progress																				60	
	Total			54678	41126	75.21	13552	24.79	11601	4374	5159	9533	1951	40	0	40	50699	92.72	99	99	99	

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.05.2018)			Mission Period Target of C.T in (Seats)	(Date:-11.05.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward		
										Individual Household Latrine				Community Toilet						Rest Ward		
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed						
74	Munger (Division)	Lakhisarai	Lakhisarai (Nagar Parishad)	20661	11816	57.19	8845	42.81	8316	1924	2725	4649	529	30	0	30	16495	79.84	33	0	33	
75		Lakhisarai	Barahiya (Nagar Panchayat)	7798	5770	73.99	2028	26.01	1936	1160	240	1400	92	0	12	12	7182	92.10	24	0	24	
		Lakhisarai Completed																				0
		Lakhisarai Progress			28459	17586	61.79	10873	38.21	10252	3084	2965	6049	621	30	12	42	23677	83.20	57		57
		Total																				57
76		Jamui	Jamui (Nagar Parishad)	18443	11396	61.79	7047	38.21	6730	2500	2624	5124	317	20	0	20	16540	89.68	30	10	20	
77		Jamui	Jhajha (Nagar Panchayat)	7109	5208	73.26	1901	26.74	1770	573	947	1520	131	0	264	264	6992	98.35	22	7	15	
		Jamui Completed																				17
		Jamui Progress			25552	16604	64.98	8948	35.02	8500	3073	3571	6644	448	20	264	284	23532	92.09	52		35
		Total																				52
78	Munger (Division)	Sheikhpura	Sheikhpura (Nagar Parishad)	11599	9469	81.64	2130	18.36	1843	1482	351	1833	287	24	12	36	11338	97.75	27	19	8	
79		Sheikhpura	Barbigha (Nagar Parishad)	8359	5542	66.30	2817	33.70	2646	1807	983	2790	171	0	0	0	8332	99.68	26	0	26	
		Sheikhpura Completed																				19
		Sheikhpura Progress			19958	15011	75.21	4947	24.79	4489	3289	1334	4623	458	24	12	36	19670	98.56	53		34
		Total																				53
80		Khagariya	Khagariya (Nagar Parishad)	10186	8959	87.95	1227	12.05	969	599	306	905	258	24	30	54	9918	97.37	26	2	24	
81		Khagariya	Gogri Jamalpur (Nagar Panchayat)	8240	4691	56.93	3549	43.07	3331	704	1608	2312	218	0	0	0	7003	84.99	20	0	20	
		Khagariya Completed																				2
		Khagariya Progress			18426	13650	74.08	4776	25.92	4300	1303	1914	3217	476	24	30	54	16921	91.83	46		44
		Total																				46
	Munger Completed																				77	
	Munger Progress			234747	151258	64.43	83489	35.57	77065	35397	28269	63666	6424	150	372	522	215446	91.78	451		374	
	Total																				451	
82	Magadh (Division)	Gaya	Gaya (Nagar Nigam)	69616	55951	80.37	13665	19.63	9057	7670	537	8207	4608	36	0	36	64194	92.21	53	16	37	
83		Gaya	Sherghati (Nagar Panchayat)	6695	3180	47.50	3515	52.50	3243	902	1209	2111	272	0	0	0	5291	79.03	20	6	14	
84		Gaya	Bodhgaya (Nagar Panchayat)	6885	2545	36.96	4340	63.04	4205	2019	1419	3438	135	60	84	144	6127	88.99	19	19	0	
85		Gaya	Tekari (Nagar Panchayat)	3523	2079	59.01	1444	40.99	1439	607	274	881	5	0	0	0	2960	84.02	13	1	12	
		Gaya Completed																				42
		Gaya Progress			86719	63755	73.52	22964	26.48	17944	11198	3439	14637	5020	96	84	180	78572	90.61	105		63
		Total																				105
86		Aurangabad	Aurangabad (Nagar Parishad)	13305	12208	91.75	1097	8.25	833	431	471	902	264	12	0	12	13122	98.62	33	10	23	
87		Aurangabad	Daudnagar (Nagar Panchayat)	9523	7983	83.83	1540	16.17	1470	1247	150	1397	70	0	0	0	9380	98.50	23	11	12	
88		Aurangabad	Rafiganj (Nagar Panchayat)	6265	5302	84.63	963	15.37	934	445	275	720	29	0	0	0	6022	96.12	16	4	12	
89	Aurangabad	Navinagar (Nagar Panchayat)	4502	2095	46.53	2407	53.47	2368	221	392	613	39	0	0	0	2708	60.15	14	0	14		
	Aurangabad Completed																				25	

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.05.2018)			Mission Period Target of C.T in (Seats)	(Date:-11.05.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	
										Individual Household Latrine				Community Toilet						Rest Ward	
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed					
		Aurangabad Progress		33595	27588	82.12	6007	17.88	5605	2344	1288	3632	402	12	0	12	31232	92.97	86	61	
		Total																		86	
90		Nawada	Nawada (Nagar Parishad)	18481	16940	91.66	1541	8.34	937	345	479	824	604	0	348	348	18112	98.00	33	33	
91		Nawada	Warsaliganj (Nagar Panchayat)	7350	3103	42.22	4247	57.78	3883	1660	330	1990	364	12	0	12	5105	69.46	20	2	
92		Nawada	Hisua (Nagar Panchayat)	5412	3599	66.50	1813	33.50	1374	432	1835	2267	439	0	0	0	5866	108.39	17	18	
		Nawada Completed																		2	
		Nawada Progress		31243	23642	75.67	7601	24.33	6194	2437	2644	5081	1407	12	348	360	29083	93.09	70	2	
		Total																		15	
93	Magadh (Division)	Jehanabad	Jehanabad (Nagar Parishad)	20236	16874	83.39	3362	16.61	2993	795	1865	2660	369	0	0	0	19534	96.53	33	37	
94		Jehanabad	Makhdumpur (Nagar Panchayat)	6672	4239	63.53	2433	36.47	2142	437	716	1153	291	0	0	0	5392	80.82	19	33	
		Jehanabad Completed																		7	
		Jehanabad Progress		26908	21113	78.46	5795	21.54	5135	1232	2581	3813	660	0	0	0	24926	92.63	52	12	
		Total																		10	
95		Arwal	Arwal (Nagar Parishad)	8685	3149	36.26	5536	63.74	5227	3422	1553	4975	309	16	0	16	8140	93.72	25	42	
		Arwal Completed																		52	
		Arwal Progress		8685	3149	36.26	5536	63.74	5227	3422	1553	4975	309	16	0	16	8140	93.72	25	10	
		Total																		15	
		Magadh Completed																		10	
		Magadh Progress		187150	139247	74.40	47903	25.60	40105	20633	11505	32138	7798	136	432	568	171953	91.88	338	10	
		Total																		15	
		Magadh Completed																		15	
		Magadh Progress		187150	139247	74.40	47903	25.60	40105	20633	11505	32138	7798	136	432	568	171953	91.88	338	10	
		Total																		25	
		Magadh Completed																		15	
		Magadh Progress		187150	139247	74.40	47903	25.60	40105	20633	11505	32138	7798	136	432	568	171953	91.88	338	10	
		Total																		25	
		Magadh Completed																		15	
		Magadh Progress		187150	139247	74.40	47903	25.60	40105	20633	11505	32138	7798	136	432	568	171953	91.88	338	10	
		Total																		25	
96		Purnia	Purnia (Nagar Nigam)	55003	46796	85.08	8207	14.92	7623	3382	3539	6921	584	24	60	84	53801	97.81	46	12	
97		Purnia	Kasba (Nagar Panchayat)	7077	3366	47.56	3711	52.44	3627	182	2105	2287	84	0	0	0	5653	79.88	17	34	
98		Purnia	Banmankhi (Nagar Panchayat)	6617	3840	58.03	2777	41.97	2419	845	1528	2373	358	10	10	20	6233	94.20	17	0	
		Purnia Completed																		11	
		Purnia Progress		68697	54002	78.61	14695	21.39	13669	4409	7172	11581	1026	34	70	104	65687	95.62	80	6	
		Total																		18	
99		Katihar	Katihar (Nagar Nigam)	35333	23806	67.38	11527	32.62	10972	5213	3616	8829	555	0	0	0	32635	92.36	45	62	
100		Katihar	Manihari (Nagar Panchayat)	6042	486	8.04	5556	91.96	5415	1350	1960	3310	141	0	0	0	3796	62.83	15	80	
101		Katihar	Barsoi (Nagar Panchayat)									0							17	6	
		Katihar Completed																		9	
		Katihar Progress		41375	24292	58.71	17083	41.29	16387	6563	5576	12139	696	0	0	0	36431	88.05	77	0	
		Total																		17	
102	Purnia (Division)	Araria	Araria (Nagar Parishad)	15881	11106	69.93	4775	30.07	4306	1795	276	2071	469	0	0	0	13177	82.97	29	12	
103		Araria	Farbisganj (Nagar Parishad)	10672	8215	76.98	2457	23.02	2342	289	708	997	115	0	0	0	9212	86.32	25	6	
104		Araria	Jogbani (Nagar Panchayat)	7616	5023	65.95	2593	34.05	2155	350	730	1080	438	0	0	0	6103	80.13	19	9	
		Araria Completed																		0	
		Araria Progress		34169	24344	71.25	9825	28.75	8803	2434	1714	4148	1022	0	0	0	28492	83.39	73	0	
		Total																		19	
		Araria Completed																		4	
		Araria Progress		34169	24344	71.25	9825	28.75	8803	2434	1714	4148	1022	0	0	0	28492	83.39	73	4	
		Total																		69	

S.No.	Division	District	Name of ULB	No. of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.05.2018)			Mission Period Target of C.T in (Seats)	(Date:-11.05.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	
										Individual Household Latrine				Community Toilet							
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed					
Total																			73		
105	Kishanganj	Kishanganj	(Nagar Parishad)	21235	9291	43.75	11944	56.25	10664	2792	3819	6611	1280	48	0	48	15950	75.11	34	13	
106		Kishanganj	Bahadurganj (Nagar Panchayat)	8028	1662	20.70	6366	79.30	6109	925	4265	5190	257	0	0	0	6852	85.35	18	21	
107		Kishanganj	Thakurganj (Nagar Panchayat)	4306	3335	77.45	971	22.55	715	1134	63	1197	256	0	0	0	4532	105.25	12	1	
		Kishanganj Completed																			3
		Kishanganj Progress			33569	14288	42.56	19281	57.44	17488	4851	8147	12998	1793	48	0	48	27334	81.43	64	9
		Total																			17
		Purnia Completed																			17
		Purnia Progress			177810	116926	65.76	60884	34.24	56347	18257	22609	40866	4537	82	70	152	157944	88.83	294	47
		Total																			64
		Purnia Completed																			51
	Purnia Progress																			243	
	Total																			294	
108	Saran (Division)	Saran	Chhapra (Nagar Nigam)	32585	20254	62.16	12331	37.84	11314	4445	863	5308	1017	0	0	0	25562	78.45	45	11	
109		Saran	Rivilganj (Nagar Panchayat)	6754	935	13.84	5819	86.16	5537	1013	1219	2232	282	0	0	0	3167	46.89	21	34	
110		Saran	Sonpur (Nagar Panchayat)	5626	3420	60.79	2206	39.21	2131	465	759	1224	75	0	0	0	4644	82.55	21	1	
111		Saran	Parsabazar (Nagar Panchayat)	8562	3380	39.48	5182	60.52	4878	2127	2035	4162	304	0	0	0	7542	88.09	22	20	
112		Saran	Dighwara (Nagar Panchayat)	6169	1004	16.27	5165	83.73	4885	560	2475	3035	280	0	12	12	4051	65.67	18	0	
113		Saran	Ekmaabazar (Nagar Panchayat)	6451	2438	37.79	4013	62.21	3633	488	869	1357	380	0	0	0	3795	58.83	19	18	
114		Saran	Marhaura (Nagar Panchayat)	5808	1269	21.85	4539	78.15	4243	255	2980	3235	296	0	0	0	4504	77.55	16	0	
		Saran Completed																			16
		Saran Progress			71955	32700	45.45	39255	54.55	36621	9353	11200	20553	2634	0	12	12	53265	74.03	162	144
		Total																			162
115	Saran (Division)	Siwan	Siwan (Nagar Parishad)	22472	20327	90.45	2145	9.55	1515	1682	297	1979	630	0	70	70	22376	99.57	38	24	
116		Siwan	Maharajganj (Nagar Panchayat)	4668	2861	61.29	1807	38.71	1737	1807	0	1807	70	0	50	50	4718	101.07	14	14	
117		Siwan	Mairwan (Nagar Panchayat)	3693	2031	55.00	1662	45.00	1501	898	184	1082	161	0	0	0	3113	84.29	13	0	
		Siwan Completed																			11
		Siwan Progress			30833	25219	81.79	5614	18.21	4753	4387	481	4868	861	0	120	120	30207	97.97	65	40
		Total																			25
118		Gopalganj	Gopalganj	(Nagar Parishad)	9649	7471	77.43	2178	22.57	2121	935	778	1713	57	10	36	46	9230	95.66	28	9
119			Gopalganj	Barauli (Nagar Panchayat)	7450	3204	43.01	4246	56.99	4111	471	2069	2540	135	0	0	0	5744	77.10	21	1
120			Gopalganj	Mirganj (Nagar Panchayat)	4737	2484	52.44	2253	47.56	2116	875	707	1582	137	0	0	0	4066	85.83	16	20
121			Gopalganj	Kataiya (Nagar Panchayat)	3911	1177	30.09	2734	69.91	2694	1625	865	2490	40	0	16	16	3683	94.17	13	4
	Gopalganj Completed																			12	
	Gopalganj Progress			25747	14336	55.68	11411	44.32	11042	3906	4419	8325	369	10	52	62	22723	88.25	78	5	
	Total																			8	
	Saran Completed																			19	
	Saran Progress			128535	72255	56.21	56280	43.79	52416	17646	16100	33746	3864	10	184	194	106195	82.62	305	59	
	Total																			78	
	Saran Completed																			77	
	Saran Progress																			228	
	Total																			305	
122	Darbhangha	Darbhangha	Darbhangha	55265	45215	81.81	10050	18.19	7864	4642	2539	7182	2186	48	0	48	52445	94.90	48	1	

S.No.	Division	District	Name of ULB	No. of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.05.2018)			Mission Period Target of C.T in (Seats)	(Date:-11.05.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward			
										Individual Household Latrine				Community Toilet						Rest Ward			
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed							
	(Division)	Darbhanga	(Nagar Nigam)	9209	7523	81.80	1686	18.20	7884	1443	2993	7436	2208	40	0	40	5243	56.50	78	47	0		
123	Darbhanga (Division)	Darbhanga	Benipur (Nagar Parishad)	19620	3203	16.33	16417	83.67	15684	3872	3246	7118	733	0	0	0	10321	52.60	29	0	29		
		Darbhanga Completed																					
		Darbhanga Work in Progress			74885	48418	64.66	26467	35.34	23548	8515	5785	14300	2919	48	0	48	62766	83.82	77	1	76	
		Total																				77	
124			Madhubani	Madhubani (Nagar Parishad)	16201	5369	33.14	10832	66.86	10641	9250	500	9750	191	0	138	138	15257	94.17	30	20	10	
125			Madhubani	Jhanjharpur (Nagar Panchayat)	5940	4101	69.04	1839	30.96	1836	603	28	631	3	0	14	14	4746	79.90	16	4	12	
126			Madhubani	Jainagar (Nagar Panchayat)	4368	2084	47.71	2284	52.29	1972	924	657	1581	312	0	0	0	3665	83.91	14	10	4	
127			Madhubani	Ghoghardiha (Nagar Panchayat)	4257	1303	30.61	2954	69.39	2773	603	644	1247	181	0	0	0	2550	59.90	11	1	10	
		Madhubani Completed																					
		Madhubani Work in Progress			30766	12857	41.79	17909	58.21	17222	11380	1829	13209	687	0	152	152	26218	85.22	71	35	36	
		Total																				71	
128			Samastipur	Samastipur (Nagar Parishad)	11530	10631	92.20	899	7.80	633	476	100	576	266	0	0	0	11207	97.20	29	0	29	
129			Samastipur	Rosera (Nagar Panchayat)	6691	3869	57.82	2822	42.18	2640	404	210	614	182	0	0	0	4483	67.00	18	0	18	
130		Samastipur	Dalsinghsarai (Nagar Panchayat)	4927	3136	63.65	1791	36.35	1602	944	155	1099	189	24	0	24	4259	86.44	14	4	10		
	Samastipur Completed																						
	Samastipur Work in Progress			23148	17636	76.19	5512	23.81	4875	1824	465	2289	637	24	0	24	19949	86.18	61	4	57		
	Total																				61		
	Darbhanga Completed																				40		
	Darbhanga Work in Progress			128799	78911	61.27	49888	38.73	45645	21719	8079	29798	4243	72	152	224	108933	84.58	209	169	209		
	Total																				209		
131	Bhagalpur (Division)	Bhagalpur	Bhagalpur (Nagar Nigam)	58361	55041	94.31	3320	5.69	2623	3782	558	4340	697	84	20	104	59485	101.93	51	42	9		
132			Bhagalpur	Sultanganj (Nagar Parishad)	12157	6887	56.65	5270	43.35	4735	2042	1151	3193	535	0	260	260	10340	85.05	25	6	19	
133			Bhagalpur	Naugachiya (Nagar Panchayat)	10772	5502	51.08	5270	48.92	5114	1385	2260	3645	156	36	0	36	9183	85.25	23	4	19	
134			Bhagalpur	Kahalgaon (Nagar Panchayat)	6160	2858	46.40	3302	53.60	2855	758	139	897	447	12	0	12	3767	61.15	17	0	17	
		Bhagalpur Completed																					
		Bhagalpur Progress			87450	70288	80.38	17162	19.62	15327	7967	4108	12075	1835	132	280	412	82775	94.65	116	52	64	
		Total																				116	
135			Banka	Banka (Nagar Parishad)	8002	4681	58.50	3321	41.50	2918	1516	19	1535	403	0	0	0	6216	77.68	22	6	16	
136			Banka	Amarpur (Nagar Panchayat)	4822	2059	42.70	2763	57.30	2279	765	325	1090	484	0	0	0	3149	65.30	14	2	12	
		Banka Completed																					
	Banka Progress			12824	6740	52.56	6084	47.44	5197	2281	344	2625	887	0	0	0	9365	73.03	36	8	28		
	Total																				36		
	Bhagalpur Completed																				60		
	Bhagalpur Progress			100274	77028	76.82	23246	23.18	20524	10248	4452	14700	2722	132	280	412	92140	91.89	152	92	152		
	Total																				152		
137		Saharsa	Saharsa (Nagar Parishad)	33229	16768	50.46	16461	49.54	15931	2000	8206	10206	530	38	0	38	27012	81.29	40	1	39		
138		Saharsa	S. Bakhtiyarpur (Nagar Panchayat)	6878	1127	16.39	5751	83.61	5644	753	1817	2570	107	0	0	0	3697	53.75	15	1	14		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.05.2018)			Mission Period Target of C.T in (Seats)	(Date:-11.05.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward																
										Individual Household Latrine				Community Toilet						Rest Ward																
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed																				
	Koshi (Division)	Saharsa Completed		40107	17895	44.62	22212	55.38	21575	2753	10023	12776	637	38	0	38	30709	76.57	55	2																
		Saharsa Work in Progress																																		53
		Total																																		
139		Supaul	Supaul (Nagar Parishad)	14260	7939	55.67	6321	44.33	5588	3219	2720	5939	733	10	48	58	13936	97.73	28	11																
																					17															
140		Supaul	Nirmali (Nagar Panchayat)	4690	3007	64.12	1683	35.88	1424	580	431	1011	259	0	0	0	4018	85.67	12	4																
																					8															
141		Supaul	Birpur (Nagar Panchayat)	3659	1045	28.56	2614	71.44	2343	1205	792	1997	271	0	120	120	3162	86.42	13	10																
																					3															
		Supaul Completed		22609	11991	53.04	10618	46.96	9355	5004	3943	8947	1263	10	168	178	21116	93.40	53	25																
		Supaul Progress																																		28
		Total																																		
142		Madhepura	Madhepura (Nagar Parishad)	13238	4818	36.40	8420	63.60	8180	1287	2431	3718	240	0	0	0	8536	64.48	26	5																
																					21															
143		Madhepura	Murliganj (Nagar Panchayat)	7681	2346	30.54	5335	69.46	4589	1542	2968	4510	746	0	0	0	6856	89.26	15	5																
																				10																
	Madhepura Completed		20919	7164	34.25	13755	65.75	12769	2829	5399	8228	986	0	0	0	15392	73.58	41	10																	
	Madhepura Work in Progress																																		31	
	Total																																			41
	Koshi Completed		83635	37050	44.30	46585	55.70	43699	10586	19365	29951	2886	48	168	216	67217	80.37	149	37																	
	Koshi Work in Progress																																			112
	Total																																			149
	Grand Completed		1903917	1339202	70.34	564715	29.66	501132	209016	169408	378424	63583	1388	3626	5014	1722640	90.48	3377	1071																	
	Grand Progress																																			2306
	Total																																			3377

Before editing

Total Target (IHHL:- 7,09,978 + C.T:- 83,125) = 7,93,106

After editing

Total Target (IHHL:- 5,0,1132 + C.T:- 63,583) = 5,64,715

Total In Progress:- 1,69,408

Total Completed:- 2,09,016

Total In Progress + Completed:- 3,78,424

Total Community Toilet In Progress- 3626 (Seats)

Total Community Toilet Completed:-1388 (Seats)

Total In Progress + Completed (Community) :- 5,014

Total ODF Ward:- 1,071out of 3377

100 % Door to Door waste collection in 2588 wards out of 3377 ward