

**Report of IHHL, CTs & ODF under SBM (Urban) 08-08-2018**

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-08.08.2018) Individual Household Latrine				Mission Period Target of C.T in (Seats)	(Date:-08.08.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)		In Progress (seats)	In Progress + Completed	Rest Ward				
1	Patna (Division)	Patna	Patna (Nagar Nigam)	223088	205414	92.08	17674	7.92	10920	1325	3485	4810	6754	444	0	444	75	38	ODF Complete		
																		37			
2		Patna	Danapur (Nagar Parishad)	27486	24852	90.42	2634	9.58	2151	1296	958	2254	483	0	0	0	40	15			
																		25			
3		Patna	Phulwarisharif (Nagar Parishad)	10493	9712	92.56	781	7.44	388	376	12	388	393	66	148	214	28	28			
																		0			
4		Patna	Barh (Nagar Parishad)	10278	9140	88.93	1138	11.07	929	480	351	831	209	24	48	72	27	2			
																		25			
5		Patna	Mokama (Nagar Parishad)	9384	5392	57.46	3992	42.54	3142	1085	1261	2346	850	16	0	16	28	18			
																		10			
6		Patna	Masaurahi (Nagar Parishad)	9810	7950	81.04	1860	18.96	1686	995	807	1802	174	0	0	0	26	14			
																		12			
9		Patna	Khagaul (Nagar Parishad)	7146	6661	93.21	485	6.79	335	283	119	402	150	0	0	0	27	27			
																	0				
8	Patna	Bakhtiyarpur (Nagar Parishad)	7786	4225	54.26	3561	45.74	3391	1470	345	1815	170	0	100	100	27	27				
																	0				
7	Patna	Fatuha (Nagar Parishad)	8182	6364	77.78	1818	22.22	1475	1051	346	1397	343	10	0	10	27	27				
																	0				
10	Patna	Maner (Nagar Panchayat)	6562	4611	70.27	1951	29.73	1949	1232	740	1972	2	6	12	18	19	6				
																	13				
11	Patna	Naubatpur (Nagar Panchayat)	4928	4294	87.13	634	12.87	589	275	375	650	45	0	0	0	15	13				
																	2				
12	Patna	Vikram (Nagar Panchayat)	4171	2680	64.25	1491	35.75	1378	841	370	1211	113	6	0	6	14	6				
																	8				
13	Patna	Khushrupur (Nagar Panchayat)	3010	2219	73.72	791	26.28	781	534	230	764	10	36	0	36	10	10				
																	0				
		<b>Patna Completed</b>																231			
		<b>Patna Progress</b>		<b>332324</b>	<b>293514</b>	<b>88.32</b>	<b>38810</b>	<b>11.68</b>	<b>29114</b>	<b>11243</b>	<b>9399</b>	<b>20642</b>	<b>9696</b>	<b>608</b>	<b>308</b>	<b>916</b>	<b>363</b>	132			
		<b>Total</b>																363			
14	Nalanda	Biharsharif (Nagar Nigam)	44054	38279	86.89	5775	13.11	4593	5765	0	5765	1182	100	0	100	46	46				
																	0				
15	Nalanda	Hilsa (Nagar Parishad)	8874	5165	58.20	3709	41.80	3604	2785	702	3487	105	6	0	6	26	26				
																	0				
16	Nalanda	Rajgir (Nagar Panchayat)	6850	3942	57.55	2908	42.45	2575	675	1310	1985	333	0	2	2	19	17				
																	2				
17	Nalanda	Islampur (Nagar Panchayat)	6445	5104	79.19	1341	20.81	1234	697	379	1076	107	10	24	34	19	19				
																	0				

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-08.08.2018) Individual Household Latrine				Mission Period Target of C.T in (Seats)	(Date:-08.08.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI	
										Completed	In Progress	In Progress + Completed	Completed (seats)		In Progress (seats)	In Progress + Completed					
																	Rest Ward				
18	Patna (Division)	Nalanda	Silao (Nagar Panchayat)	4755	3381	71.10	1374	28.90	1280	715	280	995	94	6	192	198	14	9			
19		Nalanda	Harnaut (Nagar Panchayat)														19	0			
		<b>Nalanda Completed</b>																		117	
		<b>Nalanda Progress</b>			<b>70978</b>	<b>55871</b>	<b>78.72</b>	<b>15107</b>	<b>21.28</b>	<b>13286</b>	<b>10637</b>	<b>2671</b>	<b>13308</b>	<b>1821</b>	<b>122</b>	<b>218</b>	<b>340</b>	<b>143</b>		26	
		<b>Total</b>																		<b>143</b>	
20		Rohtas	Sasaram (Nagar Parishad)	21255	18343	86.30	2912	13.70	2366	2479	381	2860	546	72	264	336	40	40		0	ODF Complete
21		Rohtas	D.Dalmiyanagar (Nagar Parishad)	20334	15710	77.26	4624	22.74	3187	1044	1469	2513	1437	170	0	170	39	7		32	
22		Rohtas	Bikramganj (Nagar Panchayat)	7724	3987	51.62	3737	48.38	3055	1003	1027	2030	682	0	0	0	27	21		6	
23		Rohtas	Nokha (Nagar Panchayat)	5013	2876	57.37	2137	42.63	2084	993	915	1908	53	0	32	32	15	5		10	
24		Rohtas	Nasriganj (Nagar Panchayat)	4242	2138	50.40	2104	49.60	1943	1899	60	1959	161	48	0	48	14	14		0	ODF complete
25	Rohtas	Koath (Nagar Panchayat)	3580	1170	32.68	2410	67.32	2329	1840	51	1891	81	6	40	46	12	12	0	ODF complete		
26	Rohtas	Kochas (Nagar Panchayat)	4999	2649	52.99	2350	47.01	2234	1706	612	2318	116	12	20	32	16	16	0			
	<b>Rohtas Completed</b>																	115			
	<b>Rohtas Progress</b>			<b>67147</b>	<b>46873</b>	<b>69.81</b>	<b>20274</b>	<b>30.19</b>	<b>17198</b>	<b>10964</b>	<b>4515</b>	<b>15479</b>	<b>3076</b>	<b>308</b>	<b>356</b>	<b>664</b>	<b>163</b>	48			
	<b>Total</b>																	<b>163</b>			
27	Bhojpur	Arah (Nagar Nigam)	35189	25088	71.30	10101	28.70	8363	2705	4675	7380	1738	240	120	240	45	45	0			
28	Bhojpur	Piro (Nagar Panchayat)	5732	4172	72.78	1560	27.22	1477	902	534	1436	83	0	5	5	17	3	14			
29	Bhojpur	Jagdishpur (Nagar Panchayat)	5679	3215	56.61	2464	43.39	2261	989	1312	2301	203	12	24	36	18	18	0	ODF Completed		
30	Bhojpur	Bihyan (Nagar Panchayat)	4424	2736	61.84	1688	38.16	1577	456	1119	1575	111	0	0	0	14	4	10			
31	Bhojpur	Shahpur (Nagar Panchayat)	3044	1352	44.42	1692	55.58	1669	618	724	1342	23	0	108	108	11	3	8			
32	Bhojpur	koilawar (Nagar Panchayat)	2984	1121	37.57	1863	62.43	1812	1022	841	1863	51	0	0	0	14	14	0	ODF Completed		
	<b>Bhojpur Completed</b>																	87			
	<b>Bhojpur Progress</b>			<b>57052</b>	<b>37684</b>	<b>66.05</b>	<b>19368</b>	<b>33.95</b>	<b>17159</b>	<b>6692</b>	<b>9205</b>	<b>15897</b>	<b>2209</b>	<b>252</b>	<b>257</b>	<b>389</b>	<b>119</b>	32			
	<b>Total</b>																	<b>119</b>			
33	Buxar	Buxar (Nagar Parishad)	14010	10842	77.39	3168	22.61	2289	1310	942	2252	879	10	120	130	34	11	23			
34	Buxar	Dumraon (Nagar Parishad)	7862	5309	67.53	2553	32.47	2067	2205	0	2205	486	288	60	348	26	26	0	ODF complete		



S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-08.08.2018) Individual Household Latrine				Mission Period Target of C.T in (Seats)	(Date:-08.08.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)		In Progress (seats)	In Progress + Completed				
																	Rest Ward			
51		Paschmi-champaran	Bagaha (Nagar Parishad)	21484	10660	49.62	10824	50.38	6793	1125	1877	3002	4031	0	0	0	35	2		
																		33		
52		Paschmi-champaran	Narkatiyaganj (Nagar Parishad)	7883	6105	77.45	1778	22.55	1247	392	432	824	531	0	96	96	25	2		
																		23		
53		Paschmi-champaran	Ramnagar (Nagar Panchayat)	10587	6186	58.43	4401	41.57	4233	3446	143	3589	168	6	0	6	23	4		
																		19		
54		Paschmi-champaran	Chanpatiya (Nagar Panchayat)	6332	4065	64.20	2267	35.80	2098	1216	580	1796	169	0	0	0	15	9		
																		6		
		<b>Paschmi-champaran Completed</b>																<b>31</b>		
		<b>Paschmi-champaran Work in Progress</b>		<b>67448</b>	<b>43933</b>	<b>65.14</b>	<b>23515</b>	<b>34.86</b>	<b>18263</b>	<b>8661</b>	<b>4242</b>	<b>12903</b>	<b>5252</b>	<b>18</b>	<b>96</b>	<b>114</b>	<b>137</b>	<b>106</b>		
		<b>Total</b>																<b>137</b>		
55		Vaishali	Hajipur (Nagar Parishad)	18081	14056	77.74	4025	22.26	3507	2911	754	3420	518	24	24	48	39	20		
																		19		
56		Vaishali	Mahnar (Nagar Panchayat)	7526	1936	25.72	5590	74.28	5513	2545	1555	4100	77	0	0	0	23	16		
																		7		
57		Vaishali	Lalganj (Nagar Panchayat)	5969	1511	25.31	4458	74.69	3996	703	2297	3000	462	0	0	0	19	4		
																		15		
58		Vaishali	Mahua (Nagar Panchayat)	4631	1370	29.58	3261	70.42	2917	622	1338	1960	344	0	0	0	16	0		
																		16		
		<b>Vaishali Completed</b>																<b>40</b>		
		<b>Vaishali Work in Progress</b>		<b>36207</b>	<b>18873</b>	<b>52.13</b>	<b>17334</b>	<b>47.87</b>	<b>15933</b>	<b>6781</b>	<b>5944</b>	<b>12480</b>	<b>1401</b>	<b>24</b>	<b>24</b>	<b>48</b>	<b>97</b>	<b>57</b>		
		<b>Total</b>																<b>97</b>		
59		Sitamarhi	Sitamarhi (Nagar Parishad)	15505	13920	89.78	1585	10.22	1319	1297	0	1297	266	8	36	44	28	28	ODF Complete	
																		0		
60		Sitamarhi	Bairginiya (Nagar Panchayat)	8379	4348	51.89	4031	48.11	3762	2070	1096	3166	269	12	0	12	21	5		
																		16		
61		Sitamarhi	Belsand (Nagar Panchayat)	4951	4012	81.03	939	18.97	887	887	0	887	52	8	0	8	13	13	ODF Complete	
																		0		
62		Sitamarhi	Dumra (Nagar Panchayat)	3746	3434	91.67	312	8.33	307	307	0	307	5	5	0	5	11	11	ODF Complete	
																		0		
63		Sitamarh	Sursand (nagar panchayat)				0					0		0	0	0	19	0		
																		19		
64		Sitamarhi	Janakpur Road (Nagar Panchayat)	3669	2938	80.08	731	19.92	572	250	236	486	159	8	36	44	11	11	ODF Complete	
																		0		
		<b>Sitamarhi Completed</b>																<b>68</b>		
		<b>Sitamarhi Work in Progress</b>		<b>36250</b>	<b>28652</b>	<b>79.04</b>	<b>7598</b>	<b>20.96</b>	<b>6847</b>	<b>4811</b>	<b>1332</b>	<b>6143</b>	<b>751</b>	<b>41</b>	<b>72</b>	<b>113</b>	<b>103</b>	<b>35</b>		
		<b>Total</b>																<b>103</b>		
65		Sheohar	Sheohar (Nagar Panchayat)	6344	2885	45.48	3459	54.52	3396	3120	0	3120	63	0	0	0	15	15		
																		0		
		<b>Sheohar Completed</b>																<b>15</b>		
		<b>Sheohar Work in Progress</b>		<b>6344</b>	<b>2885</b>	<b>45.48</b>	<b>3459</b>	<b>54.52</b>	<b>3396</b>	<b>3120</b>	<b>0</b>	<b>3120</b>	<b>63</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>15</b>	<b>0</b>		
		<b>Total</b>																<b>15</b>		
		<b>Tirhut Completed</b>																<b>240</b>		
		<b>Tirhut Work in Progress</b>		<b>300170</b>	<b>206252</b>	<b>68.71</b>	<b>93918</b>	<b>31.29</b>	<b>81499</b>	<b>39441</b>	<b>27384</b>	<b>66580</b>	<b>12419</b>	<b>213</b>	<b>804</b>	<b>1017</b>	<b>613</b>	<b>373</b>		
		<b>Total</b>																<b>613</b>		
66		Begusarai	Begusarai (Nagar Nigam)	50202	30232	60.22	19970	39.78	19215	11341	7717	19058	755	12	0	12	45	0		
																		45		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-08.08.2018) Individual Household Latrine				Mission Period Target of C.T in (Seats)	(Date:-08.08.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)		In Progress (seats)	In Progress + Completed				
																	Rest Ward			
67	Munger (Division)	Begusarai	Bihat (Nagar Parishad)	8989	4027	44.80	4962	55.20	4865	2852	1498	4350	97	0	0	0	30	0	30	
68		Begusarai	Teghra (Nagar Panchayat)	10602	7151	67.45	3451	32.55	3326	2510	837	3347	125	10	3	13	25	14		11
69		Begusarai	Balia (Nagar Panchayat)	9089	3588	39.48	5501	60.52	5192	2613	1390	4003	309	0	0	0	24	4	20	
70		Begusarai	Bakhri (Nagar Panchayat)	8792	2891	32.88	5901	67.12	5164	2184	1738	3922	737	16	0	16	20	3		17
		<b>Begusarai Completed</b>																		
		<b>Begusarai Progress</b>			<b>87674</b>	<b>47889</b>	<b>54.62</b>	<b>39785</b>	<b>45.38</b>	<b>37762</b>	<b>21500</b>	<b>13180</b>	<b>34680</b>	<b>2023</b>	<b>38</b>	<b>3</b>	<b>41</b>	<b>144</b>		<b>123</b>
		<b>Total</b>																		
71		Munger	Munger (Nagar Nigam)	32891	25976	78.98	6915	21.02	5649	2923	2435	5358	1266	36	120	156	45	35	10	
72		Munger	jamalpur (Nagar Parishad)	14670	12081	82.35	2589	17.65	2015	1040	367	1407	574	0	60	60	36	15		21
73		Munger	H. kharagpur (Nagar Panchayat)	7117	3105	43.63	4012	56.37	3901	1005	1925	2930	111	0	0	0	18	5	13	
		<b>Munger Completed</b>																		
		<b>Munger Progress</b>			<b>54678</b>	<b>41162</b>	<b>75.28</b>	<b>13516</b>	<b>24.72</b>	<b>11565</b>	<b>4968</b>	<b>4727</b>	<b>9695</b>	<b>1951</b>	<b>36</b>	<b>180</b>	<b>216</b>	<b>99</b>		<b>44</b>
		<b>Total</b>																		
74		Lakhisarai	Lakhisarai (Nagar Parishad)	20661	11816	57.19	8845	42.81	8316	2342	4399	6741	529	15	0	15	33	5	28	
75	Lakhisarai	Barahiya (Nagar Panchayat)	7798	5770	73.99	2028	26.01	1936	1192	468	1660	92	0	122	122	24	4	20		
	<b>Lakhisarai Completed</b>																			<b>9</b>
	<b>Lakhisarai Progress</b>			<b>28459</b>	<b>17586</b>	<b>61.79</b>	<b>10873</b>	<b>38.21</b>	<b>10252</b>	<b>3534</b>	<b>4867</b>	<b>8401</b>	<b>621</b>	<b>15</b>	<b>122</b>	<b>137</b>	<b>57</b>		<b>48</b>	
	<b>Total</b>																			<b>57</b>
76	Jamui	Jamui (Nagar Parishad)	18443	11396	61.79	7047	38.21	6730	2347	2988	5335	317	20	0	20	30	30	0	ODF Complete	
77	Jamui	Jhajha (Nagar Panchayat)	7109	5208	73.26	1901	26.74	1770	580	752	1332	131	0	264	264	22	22	0		52
	<b>jamui Completed</b>																		<b>0</b>	
	<b>jamui Progress</b>			<b>25552</b>	<b>16604</b>	<b>64.98</b>	<b>8948</b>	<b>35.02</b>	<b>8500</b>	<b>2927</b>	<b>3740</b>	<b>6667</b>	<b>448</b>	<b>20</b>	<b>264</b>	<b>284</b>	<b>52</b>			<b>52</b>
	<b>Total</b>																		<b>52</b>	
78	Sheikhpura	Sheikhpura (Nagar Parishad)	11599	9469	81.64	2130	18.36	1843	1791	339	2130	287	24	84	108	27	27	0		ODF Complete
79	Sheikhpura	Barbigha (Nagar Parishad)	8359	5752	68.81	2607	31.19	2339	1590	448	2038	268	22	0	22	26	26	0	ODF Complete	
	<b>Sheikhpura Completed</b>																			<b>53</b>
	<b>Sheikhpura Progress</b>			<b>19958</b>	<b>15221</b>	<b>76.27</b>	<b>4737</b>	<b>23.73</b>	<b>4182</b>	<b>3381</b>	<b>787</b>	<b>4168</b>	<b>555</b>	<b>46</b>	<b>84</b>	<b>130</b>	<b>53</b>		<b>0</b>	
	<b>Total</b>																			<b>53</b>
80	Khagariya	Khagariya (Nagar Parishad)	10186	8959	87.95	1227	12.05	969	668	302	970	258	20	10	30	26	26	0	ODF Complete	
81	Khagariya	Gogri Jamalpur (Nagar Panchayat)	8240	4691	56.93	3549	43.07	3331	1025	2393	3418	218	8	0	8	20	20	0		ODF Complete
	<b>Khagariya Completed</b>																		<b>46</b>	
	<b>Khagariya Progress</b>			<b>18426</b>	<b>13650</b>	<b>74.08</b>	<b>4776</b>	<b>25.92</b>	<b>4300</b>	<b>1693</b>	<b>2695</b>	<b>4388</b>	<b>476</b>	<b>28</b>	<b>10</b>	<b>38</b>	<b>46</b>			<b>0</b>

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-08.08.2018) Individual Household Latrine				Mission Period Target of C.T in (Seats)	(Date:-08.08.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)		In Progress (seats)	In Progress + Completed				
																	Rest Ward			
<b>Total</b>																		<b>46</b>		
<b>Munger Completed</b>																		<b>236</b>		
<b>Munger Progress</b>																		<b>215</b>		
<b>Total</b>																		<b>451</b>		
82	Magadh (Division)	Gaya	Gaya (Nagar Nigam)	69616	55951	80.37	13665	19.63	9057	7997	469	8466	4608	36	0	36	53	21		
83		Gaya	Sherghati (Nagar Panchayat)	6695	3180	47.50	3515	52.50	3243	1043	1068	2111	272	0	0	0	20	6		
84		Gaya	Bodhgaya (Nagar Panchayat)	6885	2558	37.15	4327	62.85	4205	2019	1239	3258	122	144	0	144	19	19		
85		Gaya	Tekari (Nagar Panchayat)	3523	2079	59.01	1444	40.99	1439	607	274	881	5	0	0	0	13	1		
<b>Gaya Completed</b>																		<b>47</b>		
<b>Gaya Progress</b>				<b>86719</b>	<b>63768</b>	<b>73.53</b>	<b>22951</b>	<b>26.47</b>	<b>17944</b>	<b>11666</b>	<b>3050</b>	<b>14716</b>	<b>5007</b>	<b>180</b>	<b>0</b>	<b>180</b>	<b>105</b>	<b>58</b>		
<b>Total</b>																		<b>105</b>		
86		Aurangabad	Aurangabad (Nagar Parishad)	13305	12208	91.75	1097	8.25	833	533	362	895	264	7	101	108	33	14		
87		Aurangabad	Daudnagar (Nagar Panchayat)	9523	7983	83.83	1540	16.17	1470	1323	137	1460	70	0	0	0	23	11		
88		Aurangabad	Rafiganj (Nagar Panchayat)	6265	5302	84.63	963	15.37	934	492	358	850	29	0	0	0	16	6		
89	Aurangabad	Navinagar (Nagar Panchayat)	4502	2095	46.53	2407	53.47	2368	409	268	677	39	5	0	5	14	0			
<b>Aurangabad Completed</b>																		<b>31</b>		
<b>Aurangabad Progress</b>				<b>33595</b>	<b>27588</b>	<b>82.12</b>	<b>6007</b>	<b>17.88</b>	<b>5605</b>	<b>2757</b>	<b>1125</b>	<b>3882</b>	<b>402</b>	<b>12</b>	<b>101</b>	<b>113</b>	<b>86</b>	<b>55</b>		
<b>Total</b>																		<b>86</b>		
90	Nawada	Nawada (Nagar Parishad)	18481	16940	91.66	1541	8.34	937	434	530	964	604	0	128	128	33	5			
91	Nawada	Warsaliganj (Nagar Panchayat)	7350	3103	42.22	4247	57.78	3883	2057	222	2279	364	0	18	18	20	5			
92	Nawada	Hisua (Nagar Panchayat)	5412	3599	66.50	1813	33.50	1374	463	911	1374	439	60	96	156	17	7			
<b>Nawada Completed</b>																		<b>17</b>		
<b>Nawada Progress</b>				<b>31243</b>	<b>23642</b>	<b>75.67</b>	<b>7601</b>	<b>24.33</b>	<b>6194</b>	<b>2954</b>	<b>1663</b>	<b>4617</b>	<b>1407</b>	<b>60</b>	<b>242</b>	<b>302</b>	<b>70</b>	<b>53</b>		
<b>Total</b>																		<b>70</b>		
93	Jehanabad	Jehanabad (Nagar Parishad)	20236	16880	83.42	3356	16.58	2987	3000	0	3000	369	0	90	90	33	5			
94	Jehanabad	Makhdumpur (Nagar Panchayat)	6672	4239	63.53	2433	36.47	2142	449	1565	2014	291	0	60	60	19	7			
<b>Jehanabad Completed</b>																		<b>12</b>		
<b>Jehanabad Progress</b>				<b>26908</b>	<b>21119</b>	<b>78.49</b>	<b>5789</b>	<b>21.51</b>	<b>5129</b>	<b>3449</b>	<b>1565</b>	<b>5014</b>	<b>660</b>	<b>0</b>	<b>150</b>	<b>150</b>	<b>52</b>	<b>40</b>		
<b>Total</b>																		<b>52</b>		
95	Arwal	Arwal (Nagar Parishad)	8685	3149	36.26	5536	63.74	5227	3405	1143	4548	309	16	0	16	25	10			
<b>Arwal Completed</b>																		<b>15</b>		
<b>Arwal Progress</b>				<b>8685</b>	<b>3149</b>	<b>36.26</b>	<b>5536</b>	<b>63.74</b>	<b>5227</b>	<b>3405</b>	<b>1143</b>	<b>4548</b>	<b>309</b>	<b>16</b>	<b>0</b>	<b>16</b>	<b>25</b>	<b>15</b>		
<b>Total</b>																		<b>25</b>		
<b>Magadh Completed</b>																		<b>117</b>		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-08.08.2018) Individual Household Latrine				Mission Period Target of C.T in (Seats)	(Date:-08.08.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)		In Progress (seats)	In Progress + Completed				
																	Rest Ward			
<b>Magadh Progress</b>				<b>187150</b>	<b>139266</b>	<b>74.41</b>	<b>47884</b>	<b>25.59</b>	<b>40099</b>	<b>24231</b>	<b>8546</b>	<b>32777</b>	<b>7785</b>	<b>268</b>	<b>493</b>	<b>761</b>	<b>338</b>	<b>221</b>		
<b>Total</b>																		<b>338</b>		
96	Purnia (Division)	Purnia	Purnia (Nagar Nigam)	55003	46796	85.08	8207	14.92	7623	2961	4181	7142	584	18	0	18	46	<b>46</b>	0	
97		Purnia	Kasba (Nagar Panchayat)	7077	3366	47.56	3711	52.44	3627	182	2105	2287	84	0	0	0	17	<b>0</b>	17	
98		Purnia	Banmankhi (Nagar Panchayat)	6617	3840	58.03	2777	41.97	2419	912	1344	2256	358	24	24	48	17	<b>6</b>	11	
<b>Purnia Completed</b>																		<b>52</b>		
<b>Purnia Progress</b>				<b>68697</b>	<b>54002</b>	<b>78.61</b>	<b>14695</b>	<b>21.39</b>	<b>13669</b>	<b>4055</b>	<b>7630</b>	<b>11685</b>	<b>1026</b>	<b>42</b>	<b>24</b>	<b>66</b>	<b>80</b>	<b>28</b>		
<b>Total</b>																		<b>80</b>		
99		Katihar	Katihar (Nagar Nigam)	35333	23806	67.38	11527	32.62	10972	6243	2586	8829	555	0	0	0	45	<b>6</b>	39	
100		Katihar	Manihari (Nagar Panchayat)	6042	447	7.40	5595	92.60	5455	1382	2748	4130	140	0	0	0	15	<b>6</b>	9	
101		Katihar	Barsoi (Nagar Panchayat)				99		95			0	4				17	<b>0</b>	17	
<b>Katihar Completed</b>																		<b>12</b>		
<b>Katihar Progress</b>				<b>41375</b>	<b>24253</b>	<b>58.62</b>	<b>17122</b>	<b>41.38</b>	<b>16522</b>	<b>7625</b>	<b>5334</b>	<b>12959</b>	<b>699</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>77</b>	<b>65</b>		
<b>Total</b>																		<b>77</b>		
102		Araria	Araria (Nagar Parishad)	15881	11106	69.93	4775	30.07	4306	1805	299	2104	469	8	0	8	29	<b>5</b>	24	
103		Araria	Farbisganj (Nagar Parishad)	10672	8215	76.98	2457	23.02	2342	289	1040	1329	115	0	0	0	25	<b>4</b>	21	
104		Araria	Jogbani (Nagar Panchayat)	7616	5023	65.95	2593	34.05	2155	355	972	1327	438	0	0	0	19	<b>0</b>	19	
<b>Araria Completed</b>																		<b>9</b>		
<b>Araria Progress</b>				<b>34169</b>	<b>24344</b>	<b>71.25</b>	<b>9825</b>	<b>28.75</b>	<b>8803</b>	<b>2449</b>	<b>2311</b>	<b>4760</b>	<b>1022</b>	<b>8</b>	<b>0</b>	<b>8</b>	<b>73</b>	<b>64</b>		
<b>Total</b>																		<b>73</b>		
105		Kishanganj	Kishanganj (Nagar Parishad)	21235	9291	43.75	11944	56.25	10664	3970	2662	6632	1280	31	0	31	34	<b>34</b>	0	
106		Kishanganj	Bahadurganj (Nagar Panchayat)	8028	1662	20.70	6366	79.30	6109	1043	5646	6689	257	0	0	0	18	<b>1</b>	17	
107	Kishanganj	Thakurganj (Nagar Panchayat)	4306	3335	77.45	971	22.55	715	1160	37	1197	256	0	0	0	12	<b>12</b>	0		
<b>Kishanganj Completed</b>																		<b>47</b>		
<b>Kishanganj Progress</b>				<b>33569</b>	<b>14288</b>	<b>42.56</b>	<b>19281</b>	<b>57.44</b>	<b>17488</b>	<b>6173</b>	<b>8345</b>	<b>14518</b>	<b>1793</b>	<b>31</b>	<b>0</b>	<b>31</b>	<b>64</b>	<b>17</b>		
<b>Total</b>																		<b>64</b>		
<b>Purnia Completed</b>																		<b>120</b>		
<b>Purnia Progress</b>				<b>177810</b>	<b>116887</b>	<b>65.74</b>	<b>60923</b>	<b>34.26</b>	<b>56482</b>	<b>20302</b>	<b>23620</b>	<b>43922</b>	<b>4540</b>	<b>81</b>	<b>24</b>	<b>105</b>	<b>294</b>	<b>174</b>		
<b>Total</b>																		<b>294</b>		
108	Saran (Division)	Saran	Chhapra (Nagar Nigam)	32585	23285	71.46	9300	28.54	8570	4545	1085	5630	730	0	0	0	45	<b>28</b>	17	
109	Saran	Rivilganj (Nagar Panchayat)	6754	935	13.84	5819	86.16	5537	1603	2207	3810	282	0	0	0	21	<b>1</b>	20		
110	Saran	Sonpur (Nagar Panchayat)	5626	3420	60.79	2206	39.21	2131	635	1051	1686	75	0	0	0	21	<b>7</b>	14		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-08.08.2018) Individual Household Latrine				Mission Period Target of C.T in (Seats)	(Date:-08.08.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)		In Progress (seats)	In Progress + Completed				
																	Rest Ward			
111	Saran (Division)	Saran	Parsabazar (Nagar Panchayat)	8562	3380	39.48	5182	60.52	4878	2127	1830	3957	304	0	0	0	22	2	20	
112		Saran	Dighwara (Nagar Panchayat)	6169	1122	18.19	5047	81.81	4771	675	2675	3350	276	0	0	0	18	0		
113		Saran	Ekmabazar (Nagar Panchayat)	6451	2438	37.79	4013	62.21	3858	535	1765	2300	155	0	0	0	19	0	19	
114		Saran	Marhaura (Nagar Panchayat)	5808	1513	26.05	4295	73.95	4004	225	2980	3205	291	0	0	0	16	0	16	
		<b>Saran Completed</b>																	<b>38</b>	
		<b>Saran Progress</b>			<b>71955</b>	<b>36093</b>	<b>50.16</b>	<b>35862</b>	<b>49.84</b>	<b>33749</b>	<b>10345</b>	<b>13593</b>	<b>23938</b>	<b>2113</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>162</b>	<b>124</b>	
		<b>Total</b>																	<b>162</b>	
115		Siwan	Siwan (Nagar Parishad)	22472	20327	90.45	2145	9.55	1515	1682	0	1682	630	100	0	100	38	38	0	
116		Siwan	Maharajganj (Nagar Panchayat)	4668	2861	61.29	1807	38.71	1737	1807	0	1807	70	10	10	20	14	14	0	ODF Complete
117		Siwan	Mairwan (Nagar Panchayat)	3693	2043	55.32	1650	44.68	1573	898	335	1233	77	0	18	18	13	13	0	ODF Complete
		<b>Siwan Completed</b>																	<b>65</b>	
		<b>Siwan Progress</b>			<b>30833</b>	<b>25231</b>	<b>81.83</b>	<b>5602</b>	<b>18.17</b>	<b>4825</b>	<b>4387</b>	<b>335</b>	<b>4722</b>	<b>777</b>	<b>110</b>	<b>28</b>	<b>138</b>	<b>65</b>	<b>0</b>	
		<b>Total</b>																	<b>65</b>	
118		Gopalganj	Gopalganj (Nagar Parishad)	9649	7405	76.74	2244	23.26	2188	1495	797	2292	56	10	70	80	28	28	0	
119		Gopalganj	Barauli (Nagar Panchayat)	7450	3214	43.14	4236	56.86	4102	471	2164	2635	134	4	0	4	21	8	13	
120		Gopalganj	Mirganj (Nagar Panchayat)	4737	2484	52.44	2253	47.56	2116	1082	413	1495	137	0	0	0	16	6	10	
121		Gopalganj	Kataiya (Nagar Panchayat)	3911	1177	30.09	2734	69.91	2694	2170	360	2530	40	0	16	16	13	11	2	
		<b>Gopalganj Completed</b>																	<b>53</b>	
		<b>Gopalganj Progress</b>			<b>25747</b>	<b>14280</b>	<b>55.46</b>	<b>11467</b>	<b>44.54</b>	<b>11100</b>	<b>5218</b>	<b>3734</b>	<b>8952</b>	<b>367</b>	<b>14</b>	<b>86</b>	<b>100</b>	<b>78</b>	<b>25</b>	
		<b>Total</b>																	<b>78</b>	
		<b>Saran Completed</b>																	<b>156</b>	
	<b>Saran Progress</b>			<b>128535</b>	<b>75604</b>	<b>58.82</b>	<b>52931</b>	<b>41.18</b>	<b>49674</b>	<b>19950</b>	<b>17662</b>	<b>37612</b>	<b>3257</b>	<b>124</b>	<b>114</b>	<b>238</b>	<b>305</b>	<b>149</b>		
	<b>Total</b>																	<b>305</b>		
122	Darbhanga (Division)	Darbhanga	Darbhanga (Nagar Nigam)	55265	45215	81.81	10050	18.19	7864	4752	2539	7291	2186	48	0	48	48	1	47	
123	Darbhanga	Benipur (Nagar Parishad)	19620	3417	17.42	16203	82.58	15473	3962	3810	7772	730	0	0	0	29	0	29		
	<b>Darbhanga Completed</b>																	<b>1</b>		
	<b>Darbhanga Work in Progress</b>			<b>74885</b>	<b>48632</b>	<b>64.94</b>	<b>26253</b>	<b>35.06</b>	<b>23337</b>	<b>8714</b>	<b>6349</b>	<b>15063</b>	<b>2916</b>	<b>48</b>	<b>0</b>	<b>48</b>	<b>77</b>	<b>76</b>		
	<b>Total</b>																	<b>77</b>		
124	Madhubani	Madhubani (Nagar Parishad)	16201	5369	33.14	10832	66.86	10641	9250	877	10127	191	0	120	120	30	30	0	ODF Complete	
125	Madhubani	Jhanjharpur (Nagar Panchayat)	5940	4101	69.04	1839	30.96	1836	637	593	1230	3	0	0	0	16	4	12		
126	Madhubani	Jainagar (Nagar Panchayat)	4368	2084	47.71	2284	52.29	1972	1365	342	1707	312	14	0	14	14	14	0		ODF Complete
127	Madhubani	Ghoghardiha (Nagar Panchayat)	4257	1303	30.61	2954	69.39	2773	800	644	1444	181	0	0	0	11	1	10		





S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-08.08.2018) Individual Household Latrine				Mission Period Target of C.T in (Seats)	(Date:-08.08.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)		In Progress (seats)	In Progress + Completed				
																	Rest Ward			
		Supaul Completed		22609	11991	53.04	10618	46.96	9355	6257	2741	8998	1263	48	108	156	53	29		
		Supaul Progress																24		
		<b>Total</b>																<b>53</b>		
142		Madhepura	Madhepura (Nagar Parishad)	13238	5662	42.77	7576	57.23	7325	1456	2431	3887	251	0	299	299	26	15		
																		11		
143		Madhepura	Murliganj (Nagar Panchayat)	7681	2296	29.89	5385	70.11	4645	1713	2750	4463	740	0	0	0	15	13		
																		2		
		Madhepura Completed		20919	7958	38.04	12961	61.96	11970	3169	5181	8350	991	0	299	299	41	28		
		Madhepura Work in Progress																13		
		<b>Total</b>																<b>41</b>		
<b>Koshi Completed</b>				<b>83635</b>	<b>37844</b>	<b>45.25</b>	<b>45791</b>	<b>54.75</b>	<b>42900</b>	<b>14179</b>	<b>17099</b>	<b>31278</b>	<b>2891</b>	<b>48</b>	<b>407</b>	<b>455</b>	<b>149</b>	<b>66</b>		
<b>Koshi Work in Progress</b>																		<b>83</b>		
<b>Total</b>																		<b>149</b>		
<b>Grand Completed</b>				<b>1903917</b>	<b>1345663</b>	<b>70.68</b>	<b>558254</b>	<b>29.32</b>	<b>496075</b>	<b>235315</b>	<b>166609</b>	<b>401679</b>	<b>62278</b>	<b>2944</b>	<b>4086</b>	<b>6910</b>	<b>3400</b>	<b>1743</b>		
<b>Grand Progress</b>																		<b>1657</b>		
<b>Total</b>																		<b>3400</b>		

**Before editing**

Total Target (IHHL:- 7,09,978 + C.T:- 83,125) = 7,93,106

**After editing**

Total Target (IHHL:- 4,96,075 + C.T:- 62,278) = 5,58,254

Total In Progress:- 1,66,609

Total Completed:- 2,35,315

Total In Progress + Completed:- 4,01,679

Total Community Toilet In Progress- 4086 (Seats)

Total Community Toilet Completed:-2944 (Seats)

Total In Progress + Completed (Community) :- 6,910

Total no. of seats in Tendering:- 6845

Total Public Toilet In Progress- 138(Seats)

Total Public Toilet Completed:- 3220 (Seats)

Total In Progress + Completed (Public) :- 3,399

Total ODF Ward:- 1,743 out of 3400

100 % Door to Door waste collection in 2698 wards out of 3400 ward

36 ULBs certified ODF by QCI out of 143 ULBs

\* Please Consider total target of IHHL:- 4,96,075

\* Community toilet target:- 62,278