

Report of IHHL, CTs & ODF under SBM (Urban) 11-10-2018

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.10.2018) Individual Household Latrine				Construction of Rest IHHL	IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-11.10.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)				In Progress (seats)	In Progress + Completed				
1	Patna (Division)	Patna	Patna (Nagar Nigam)	223088	205414	92.08	17674	7.92	10920	1709	3850	5559	5361	0	6754	444	0	444	75	38		
2		Patna	Danapur (Nagar Parishad)	27486	24729	89.97	2757	10.03	2275	1380	874	2254	21	0	482	0	0	0	40	40	ODF Complete	
3		Patna	Phulwarisharif (Nagar Parishad)	10493	9628	91.76	865	8.24	472	396	76	472	0	0	393	66	148	214	28	28	ODF Complete	
4		Patna	Barh (Nagar Parishad)	10278	9144	88.97	1134	11.03	906	596	268	864	42	25	228	24	180	204	27	27	ODF complete	
5		Patna	Mokama (Nagar Parishad)	9384	5392	57.46	3992	42.54	3142	1085	1331	2416	726	0	850	16	0	16	28	28		
6		Patna	Masaurahi (Nagar Parishad)	9810	7834	79.86	1976	20.14	1802	995	807	1802	0	0	174	40	0	40	26	26		
9		Patna	Khagaul (Nagar Parishad)	7146	6594	92.28	552	7.72	402	318	84	402	0	0	150	4	0	4	27	27	ODF complete	
8		Patna	Bakhtiyarpur (Nagar Parishad)	7786	4226	54.28	3560	45.72	3390	1540	859	2399	991	0	170	0	100	100	27	27	ODF complete	
7		Patna	Fatuha (Nagar Parishad)	8182	6394	78.15	1788	21.85	1473	1051	346	1397	76	0	315	10	0	10	27	27	ODF complete	
10		Patna	Maner (Nagar Panchayat)	6562	4576	69.73	1986	30.27	1984	1760	224	1984	0	0	2	6	12	18	19	19	ODF complete	
11		Patna	Naubatpur (Nagar Panchayat)	4928	4246	86.16	682	13.84	650	275	375	650	0	0	32	0	0	0	15	15		
12		Patna	Vikram (Nagar Panchayat)	4171	2681	64.28	1490	35.72	1377	892	400	1292	85	0	113	6	0	6	14	14	ODF complete	
13	Patna (Division)	Patna	Khushrupur (Nagar Panchayat)	3010	2219	73.72	791	26.28	781	534	230	764	17	0	10	36	0	36	10	10	ODF complete	
		Patna Completed			332324	293077	88.19	39247	11.81	29574	12531	9724	22255	7319	25	9673	652	440	1092	363	326	
14	Nalanda	Biharsharif (Nagar Nigam)	44054	37107	84.23	6947	15.77	5765	5765		5765	0	0	1182	100	0	100	46	46	ODF Complete		
15	Nalanda	Hilsa (Nagar Parishad)	8874	5234	58.98	3640	41.02	3537	2810	627	3437	100	0	103	6	0	6	26	26	ODF Complete		
16	Nalanda	Rajgir (Nagar Panchayat)	6850	3942	57.55	2908	42.45	2575	703	1282	1985	590	0	333	0	2	2	19	19	ODF Complete		
17	Nalanda	Islampur (Nagar Panchayat)	6445	5104	79.19	1341	20.81	1234	803	336	1139	95	0	107	6	72	78	19	19	ODF Complete		
18	Nalanda	Silao (Nagar Panchayat)	4755	3381	71.10	1374	28.90	1280	746	296	1042	238	0	94	6	192	198	14	14	ODF Complete		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.10.2018) Individual Household Latrine			Construction of Rest IHHL	IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-11.10.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI	
										Completed	In Progress	In Progress + Completed				Completed (seats)	In Progress (seats)	In Progress + Completed				
19	Patna (Division)	Nalanda	Harnaut (Nagar Panchayat)									0						19	0			
		Nalanda Completed			70978	54768	77.16	16210	22.84	14391	10827	2541	13368	1023	0	1819	118	266	384	143	124	
20		Rohtas	Sasaram (Nagar Parishad)	21255	17797	83.73	3458	16.27	2912	2815	97	2912	0		546	72	264	336	40	40	ODF Complete	
21		Rohtas	D.Dalmiyana (Nagar Parishad)	20334	16871	82.97	3463	17.03	2513	1364	1149	2513	0		950	170	0	170	39	39	Non-ODF By QCI	
22		Rohtas	Bikramganj (Nagar Panchayat)	7724	3987	51.62	3737	48.38	3055	1048	1004	2052	1003		682	0	0	0	27	27	Non-ODF By QCI	
23		Rohtas	Nokha (Nagar Panchayat)	5013	2918	58.21	2095	41.79	2044	993	915	1908	136		51	0	95	95	15	15	ODF Complete	
24		Rohtas	Nasriganj (Nagar Panchayat)	4242	2122	50.02	2120	49.98	1959	1911	48	1959	0		161	48	0	48	14	14	ODF complete	
25		Rohtas	Koath (Nagar Panchayat)	3580	1170	32.68	2410	67.32	2329	1840	51	1891	438		81	6	40	46	12	12	ODF complete	
26		Rohtas	Kochas (Nagar Panchayat)	4999	2546	50.93	2453	49.07	2337	1725	612	2337	0		116	12	20	32	16	16	ODF complete	
		Rohtas Completed			67147	47411	70.61	19736	29.39	17149	11696	3876	15572	1577	0	2587	308	419	727	163	163	
27		Bhojpur	Arah (Nagar Nigam)	35189	25088	71.30	10101	28.70	8363	3310	4585	7895	468		1738	240	120	360	45	45	ODF complete	
28		Bhojpur	Piro (Nagar Panchayat)	5732	4172	72.78	1560	27.22	1477	902	566	1468	9		83	0	5	5	17	17		
29		Bhojpur	Jagdishpur (Nagar Panchayat)	5679	3175	55.91	2504	44.09	2301	1063	1238	2301	0		203	12	24	36	18	18	ODF complete	
30		Bhojpur	Bihyan (Nagar Panchayat)	4424	2728	61.66	1696	38.34	1585	680	905	1585	0		111	0	0	0	14	14	ODF complete	
31		Bhojpur	Shahpur (Nagar Panchayat)	3044	1352	44.42	1692	55.58	1669	700	520	1220	449		23	0	108	108	11	11	ODF Complete	
32		Bhojpur	koilawar (Nagar Panchayat)	2984	1065	35.69	1919	64.31	1868	1360	508	1868	0		51	8	0	8	14	14	ODF complete	
		Bhojpur Completed			57052	37580	65.87	19472	34.13	17263	8015	8322	16337	926	0	2209	260	257	517	119	119	
33		Buxar	Buxar (Nagar Parishad)	14010	10842	77.39	3168	22.61	2289	1537	593	2130	159		879	10	120	130	34	34	ODF Complete	
34		Buxar	Dumraon (Nagar Parishad)	7862	5171	65.77	2691	34.23	2205	2205	0	2205	0		486	288	60	348	26	26	ODF complete	
		Buxar Completed			21872	16013	73.21	5859	26.79	4494	3742	593	4335	159	0	1365	298	180	478	60	60	

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.10.2018) Individual Household Latrine				Construction of Rest IHHL	IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-11.10.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)				In Progress (seats)	In Progress + Completed				
35		Kaimur	Bhabhua (Nagar Parishad)	8010	6983	87.18	1027	12.82	910	700	210	910	0		117	36	24	60	25	25	ODF complete	
36		Kaimur	Mohaniya (Nagar Panchayat)	5414	4260	78.68	1154	21.32	1117	1082	35	1117	0		37	8	26	34	16	16	ODF complete	
		Kaimur Completed			13424	11243	83.75	2181	16.25	2027	1782	245	2027	0	0	154	44	50	94	41	41	
37	Tirhut (Division)	Muzaffarpur	Muzaffarpur (Nagar Nigam)	69051	62144	90.00	6907	10.00	4735	3202	1533	4735	0		2172	0	72	72	49	49		
38		Muzaffarpur	Motipur (Nagar Panchayat)	5313	2997	56.41	2316	43.59	2262	512	1140	1652	610		54	0	72	72	15	15		
39		Muzaffarpur	Kanti (Nagar Panchayat)	5713	1083	18.96	4630	81.04	4497	2690	1644	4334	163		133	10	0	10	14	14	Non-ODF By QCI	
40		Muzaffarpur	Shahebganj (Nagar Panchayat)	4455	990	22.22	3465	77.78	3396	2435	722	3157	239		69	0	0	0	13	13	ODF Complete	
		Muzaffarpur Completed			84532	67214	79.51	17318	20.49	14890	8839	5039	13878	1012	0	2428	10	144	154	91	91	
41		Purvi-champaran	Motihari (Nagar Parishad)	22532	20355	90.34	2177	9.66	1002	719	169	888	114		1175	84	396	480	38	38	ODF Complete	
42		Purvi-champaran	Raxaul (Nagar Parishad)	8794	7532	85.65	1262	14.35	1111	389	599	988	123		151	0	0	0	25	25	ODF Complete	
43		Purvi-champaran	Dhaka (Nagar Panchayat)	5622	1207	21.47	4415	78.53	3962	2427	1535	3962	0		453	18	0	18	20	20	ODF Complete	
44		Purvi-champaran	Sugauli (Nagar Panchayat)	7625	4743	62.20	2882	37.80	2843	1287	1299	2586	257		39	0	0	0	20	20		
45		Purvi-champaran	Pakaridayal (Nagar Panchayat)	6411	1916	29.89	4495	70.11	4425	1135	2330	3465	960		70	0	18	18	15	15	ODF Complete	
46		Purvi-champaran	Areraj (Nagar Panchayat)	5050	1739	34.44	3311	65.56	2928	1527	1323	2850	78		383	28	0	28	14	14		
47		Purvi-champaran	Mehsi (Nagar Panchayat)	5608	2399	42.78	3209	57.22	3112	1452	1498	2950	162		97	0	103	103	15	15	ODF Complete	
48		Purvi-champaran	Chakiya (Nagar Panchayat)	4294	2089	48.65	2205	51.35	2078	1953	0	1953	125		127	0	0	0	12	12	ODF Complete	
49		Purvi-champaran	Kesariya (Nagar Panchayat)	3453	671	19.43	2782	80.57	2754	393	2235	2628	126		28	0	0	0	11	11		
		Purvi-champaran Completed			69389	42651	61.47	26738	38.53	24215	11282	10988	22270	1945	0	2523	130	517	647	170	170	
50	Paschmi-champaran	Bettiah (Nagar Parishad)	21162	16917	79.94	4245	20.06	3892	2783	962	3745	147		353	12	0	12	39	39	ODF complete		
51	Paschmi-champaran	Bagaha (Nagar Parishad)	21484	10694	49.78	10790	50.22	6763	1680	1803	3483	3280		4027	0	0	0	35	35	ODF complete		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.10.2018) Individual Household Latrine				Construction of Rest IHHL	IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-11.10.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)				In Progress (seats)	In Progress + Completed				
52		Paschmi-champaran	Narkatiyaganj (Nagar Parishad)	7883	6105	77.45	1778	22.55	1247	412	466	878	369		531	0	96	96	25	25		
53		Paschmi-champaran	Ramnagar (Nagar Panchayat)	10587	6186	58.43	4401	41.57	4233	3494	127	3621	612		168	6	0	6	23	4	ODF complete	
54		Paschmi-champaran	Chanpatiya (Nagar Panchayat)	6332	4065	64.20	2267	35.80	2098	1216	580	1796	302		169	0	0	0	15	15	ODF complete	
		Paschmi-champaran Completed		67448	43967	65.19	23481	34.81	18233	9585	3938	13523	4710	0	5248	18	96	114	137	118		
55		Vaishali	Hajipur (Nagar Parishad)	18081	13898	76.87	4183	23.13	3665	3117	548	3665	0		518	24	24	48	39	39	ODF Complete	
56		Vaishali	Mahnar (Nagar Panchayat)	7526	1936	25.72	5590	74.28	5513	2775	2635	5410	103		77	9	0	9	23	23		
57		Vaishali	Lalganj (Nagar Panchayat)	5969	1511	25.31	4458	74.69	3996	1062	2296	3358	638		462	0	0	0	19	19	ODF Complete	
58		Vaishali	Mahua (Nagar Panchayat)	4631	1370	29.58	3261	70.42	2917	758	1732	2490	427		344	0	0	0	16	16	ODF Complete	
		Vaishali Completed		36207	18715	51.69	17492	48.31	16091	7712	7211	14923	1168	0	1401	33	24	57	97	97		
59		Sitamarhi	Sitamarhi (Nagar Parishad)	15505	13920	89.78	1585	10.22	1319	1297	0	1297	22		266	8	36	44	28	28	ODF Complete	
60		Sitamarhi	Bairginiya (Nagar Panchayat)	8379	4141	49.42	4238	50.58	3976	2146	1212	3358	618		262	12	0	12	21	21	ODF Complete	
61		Sitamarhi	Belsand (Nagar Panchayat)	4951	3974	80.27	977	19.73	925	906	0	906	19		52	8	0	8	13	13	ODF Complete	
62		Sitamarhi	Dumra (Nagar Panchayat)	3746	3436	91.72	310	8.28	307	307	0	307	0		3	5	0	5	11	11	ODF Complete	
63		Sitamarh	Sursand (nagar panchayat)				0					0	0			0	0	0	0	0		
64		Sitamarhi	Janakpur Road (Nagar Panchayat)	3669	2938	80.08	731	19.92	572	250	236	486	86	86	159	8	36	44	11	11	ODF Complete	
		Sitamarhi Completed		36250	28409	78.37	7841	21.63	7099	4906	1448	6354	745	86	742	41	72	113	84	84		
65		Sheohar	Sheohar (Nagar Panchayat)	6344	2885	45.48	3459	54.52	3396	3120	0	3120	276		63	0	0	0	15	15	ODF Complete	
		Sheohar Completed		6344	2885	45.48	3459	54.52	3396	3120	0	3120	276	0	63	0	0	0	15	15		
66		Begusarai	Begusarai (Nagar Nigam)	50202	30232	60.22	19970	39.78	19215	11428	7717	19145	70		755	12	0	12	45	45	ODF Complete	
67		Begusarai	Bihat (Nagar Parishad)	8989	4027	44.80	4962	55.20	4865	3551	829	4380	485		97	0	0	0	30	30	ODF Complete	

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.10.2018) Individual Household Latrine				Construction of Rest IHHL	IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-11.10.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)				In Progress (seats)	In Progress + Completed				
68	Munger (Division)	Begusarai	Teghra (Nagar Panchayat)	10602	7130	67.25	3472	32.75	3347	2510	837	3347	0		125	10	3	13	25	25	ODF Complete	
69		Begusarai	Balia (Nagar Panchayat)	9089	3588	39.48	5501	60.52	5309	2635	1399	4034	1275		192	0	0	0	24	24	ODF Complete	
70		Begusarai	Bakhri (Nagar Panchayat)	8792	2891	32.88	5901	67.12	5164	2188	2063	4251	913		737	16	0	16	20	20		
		Begusarai Completed			87674	47868	54.60	39806	45.40	37900	22312	12845	35157	2743	0	1906	38	3	41	144	144	
71		Munger	Munger (Nagar Nigam)	32891	25976	78.98	6915	21.02	5649	2923	2435	5358	291		1266	36	120	156	45	35		
72		Munger	jamalpur (Nagar Parishad)	14670	12858	87.65	1812	12.35	1489	1152	337	1489	0		323	0	60	60	36	36	ODF complete	
73		Munger	H. kharagpur (Nagar Panchayat)	7117	3147	44.22	3970	55.78	3859	1163	1802	2965	894		111	0	0	0	18	18	ODF Complete	
		Munger Completed			54678	41981	76.78	12697	23.22	10997	5238	4574	9812	1185	0	1700	36	180	216	99	89	
74		Lakhisarai	Lakhisarai (Nagar Parishad)	20661	11912	57.65	8749	42.35	8234	2938	4412	7350	884		515	15	0	15	33	33	ODF complete	
75		Lakhisarai	Barahiya (Nagar Panchayat)	7798	5770	73.99	2028	26.01	1936	1247	413	1660	276		92	0	122	122	24	24	ODF Complete	
	Lakhisarai Completed			28459	17682	62.13	10777	37.87	10170	4185	4825	9010	1160	0	607	15	122	137	57	57		
76	Jamui	Jamui (Nagar Parishad)	18443	11396	61.79	7047	38.21	6730	2456	2906	5362	1368		317	20	0	20	30	30	ODF Complete		
77	Jamui	Jhajha (Nagar Panchayat)	7109	5208	73.26	1901	26.74	1770	586	758	1344	426		131	0	264	264	22	22			
	jamui Completed			25552	16604	64.98	8948	35.02	8500	3042	3664	6706	1794	0	448	20	264	284	52	52		
78	Sheikhpura	Sheikhpura (Nagar Parishad)	11599	9066	78.16	2533	21.84	2246	1812	434	2246	0		287	24	84	108	27	27	ODF Complete		
79	Sheikhpura	Barbigha (Nagar Parishad)	8359	5752	68.81	2607	31.19	2339	1754	294	2048	291		268	22	0	22	26	26	ODF Complete		
	Sheikhpura Completed			19958	14818	74.25	5140	25.75	4585	3566	728	4294	291	0	555	46	84	130	53	53		
80	Khagariya	Khagariya (Nagar Parishad)	10186	8910	87.47	1276	12.53	1018	672	346	1018	0		258	20	10	30	26	26			
81	Khagariya	Gogri Jamalpur (Nagar Panchayat)	8240	4604	55.87	3636	44.13	3418	1025	2393	3418	0		218	8	0	8	20	20	ODF Complete		
	Khagariya Completed			18426	13514	73.34	4912	26.66	4436	1697	2739	4436	0	0	476	28	10	38	46	46		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.10.2018) Individual Household Latrine				Construction of Rest IHHL	IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-11.10.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed (seats)				In Progress (seats)	In Progress + Completed				
82	Magadh (Division)	Gaya	Gaya (Nagar Nigam)	69616	55951	80.37	13665	19.63	9057	7997	469	8466	591		4608	36	0	36	53	53	Non-ODF By QCI	
83		Gaya	Sherghati (Nagar Panchayat)	6695	3180	47.50	3515	52.50	3243	1043	1068	2111	1132		272	0	0	0	20	20	Non-ODF By QCI	
84		Gaya	Bodhgaya (Nagar Panchayat)	6885	2558	37.15	4327	62.85	4205	2019	1239	3258	947		122	144	0	144	19	19	ODF Complete	
85		Gaya	Tekari (Nagar Panchayat)	3523	2079	59.01	1444	40.99	1439	607	421	1028	411		5	0	0	0	13	13	Non-ODF By QCI	
		Gaya Completed			86719	63768	73.53	22951	26.47	17944	11666	3197	14863	3081	0	5007	180	0	180	105	105	
86		Aurangabad	Aurangabad (Nagar Parishad)	13305	11245	84.52	2060	15.48	1825	1093	732	1825	0		235	7	101	108	33	33	ODF Complete	
87		Aurangabad	Daudnagar (Nagar Panchayat)	9523	7983	83.83	1540	16.17	1470	810	650	1460	10		70	0	0	0	23	23	ODF Complete	
88		Aurangabad	Rafiganj (Nagar Panchayat)	6265	5302	84.63	963	15.37	934	545	358	903	31		29	0	0	0	16	16	ODF Complete	
89		Aurangabad	Navinagar (Nagar Panchayat)	4502	2095	46.53	2407	53.47	2368	509	416	925	1443		39	5	0	5	14	0		
		Aurangabad Completed			33595	26625	79.25	6970	20.75	6597	2957	2156	5113	1484	0	373	12	101	113	86	72	
90	Nawada	Nawada (Nagar Parishad)	18481	16877	91.32	1604	8.68	1000	490	510	1000	0		604	0	128	128	33	33	ODF Complete		
91	Nawada	Warsaliganj (Nagar Panchayat)	7350	3811	51.85	3539	48.15	3173	2829	126	2955	218		366	0	18	18	20	20	ODF Complete		
92	Nawada	Hisua (Nagar Panchayat)	5412	3599	66.50	1813	33.50	1374	463	911	1374	0		439	60	96	156	17	17	ODF Complete		
	Nawada Completed			31243	24287	77.74	6956	22.26	5547	3782	1547	5329	218	0	1409	60	242	302	70	70		
93	Magadh (Division)	Jehanabad	Jehanabad (Nagar Parishad)	20236	16869	83.36	3367	16.64	3000	3000	0	3000	0		367	0	90	90	33	33	ODF Complete	
94		Jehanabad	Makhdumpur (Nagar Panchayat)	6672	4239	63.53	2433	36.47	2142	588	660	1248	894		291	0	60	60	19	19	ODF Complete	
		Jehanabad Completed			26908	21108	78.45	5800	21.55	5142	3588	660	4248	894	0	658	0	150	150	52	52	
95		Arwal	Arwal (Nagar Parishad)	8685	3149	36.26	5536	63.74	5227	3573	1210	4783	444		309	16	0	16	25	25		
	Arwal Completed			8685	3149	36.26	5536	63.74	5227	3573	1210	4783	444	0	309	16	0	16	25	25		
96		Purnia	Purnia (Nagar Nigam)	55003	46796	85.08	8207	14.92	7623	2961	4181	7142	481		584	18	0	18	46	46		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.10.2018) Individual Household Latrine			Construction of Rest IHHL	IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-11.10.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI	
										Completed	In Progress	In Progress + Completed				Completed (seats)	In Progress (seats)	In Progress + Completed				
97	Purnia (Division)	Purnia	Kasba (Nagar Panchayat)	7077	3366	47.56	3711	52.44	3627	359	2200	2559	1068		84	0	0	0	17	17		
98		Purnia	Banmankhi (Nagar Panchayat)	6617	3840	58.03	2777	41.97	2419	974	1382	2356	63		358	24	24	48	17	17	ODF Complete	
		Purnia Completed			68697	54002	78.61	14695	21.39	13669	4294	7763	12057	1612	0	1026	42	24	66	80	80	
99		Katihar	Katihar (Nagar Nigam)	35333	25436	71.99	9897	28.01	9441	6572	2869	9441	0	700	456	0	0	0	45	45		
100		Katihar	Manihari (Nagar Panchayat)	6042	447	7.40	5595	92.60	5455	2070	2730	4800	655		140	0	0	0	15	15	ODF Complete	
101		Katihar	Barsoi (Nagar Panchayat)	6597	508	7.70	6089	92.30	5973			0			116				17	0		
		Katihar Completed			47972	25883	53.95	21581	44.99	20869	8642	5599	14241	655	700	712	0	0	0	77	60	
102		Araria	Araria (Nagar Parishad)	15881	11106	69.93	4775	30.07	4306	1805	343	2148	2158	1700	469	8	0	8	29	29	ODF Complete	
103		Araria	Farbisganj (Nagar Parishad)	10672	8215	76.98	2457	23.02	2342	289	1040	1329	1013		115	0	0	0	25	25		
104		Araria	Jogbani (Nagar Panchayat)	7616	5023	65.95	2593	34.05	2155	390	987	1377	778		438	0	0	0	19	19	ODF complete	
		Araria Completed			34169	24344	71.25	9825	28.75	8803	2484	2370	4854	3949	1700	1022	8	0	8	73	73	
105		Kishanganj	Kishanganj (Nagar Parishad)	21235	13696	64.50	7539	35.50	6632	4595	2037	6632	0		907	31	0	31	34	34	ODF Complete	
106		Kishanganj	Bahadurganj (Nagar Panchayat)	8028	864	10.76	7164	89.24	6907	1261	5646	6907	0		257	0	0	0	18	18		
107		Kishanganj	Thakurganj (Nagar Panchayat)	4306	2853	66.26	1453	33.74	1197	1164	33	1197	0		256	0	0	0	12	12	ODF Complete	
		Kishanganj Completed			33569	17413	51.87	16156	48.13	14736	7020	7716	14736	0	0	1420	31	0	31	64	64	
108		Saran (Division)	Saran	Chhapra (Nagar Nigam)	32585	26131	80.19	6454	19.81	5870	5000	837	5837	33		584	0	0	0	45	45	
109			Saran	Rivilganj (Nagar Panchayat)	6754	935	13.84	5819	86.16	5537	1708	2821	4529	1008	60	282	0	0	0	21	21	
110			Saran	Sonpur (Nagar Panchayat)	5626	3435	61.06	2191	38.94	2116	912	837	1749	367		75	0	0	0	21	21	ODF complete
111			Saran	Parsabazar (Nagar Panchayat)	8562	3380	39.48	5182	60.52	4878	2527	1455	3982	896		304	0	0	0	22	22	
112			Saran	Dighwara (Nagar Panchayat)	6169	1136	18.41	5033	81.59	4760	1000	2640	3640	1120		273	0	0	0	18	18	

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.10.2018) Individual Household Latrine			Construction of Rest IHHL	IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-11.10.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI	
										Completed	In Progress	In Progress + Completed				Completed (seats)	In Progress (seats)	In Progress + Completed				
113	Saran (Division)	Saran	Ekmbazar (Nagar Panchayat)	6451	3099	48.04	3352	51.96	3339	862	2362	3224	115	476	13	0	0	0	19	19	ODF complete	
114		Saran	Marhaura (Nagar Panchayat)	5808	1513	26.05	4295	73.95	4004	225	3185	3410	594		291	0	0	0	16	16	ODF complete	
		Saran Completed			71955	39629	55.07	32326	44.93	30504	12234	14137	26371	4133	536	1822	0	0	0	162	162	
115		Siwan	Siwan (Nagar Parishad)	22472	20160	89.71	2312	10.29	1682	1682	0	1682	0		630	100	0	100	38	38	ODF Complete	
116		Siwan	Maharajganj (Nagar Panchayat)	4668	2791	59.79	1877	40.21	1807	1807	0	1807	0		70	10	10	20	14	14	ODF Complete	
117		Siwan	Mairwan (Nagar Panchayat)	3693	2043	55.32	1650	44.68	1573	985	180	1165	408		77	0	18	18	13	13	ODF Complete	
		Siwan Completed			30833	24994	81.06	5839	18.94	5062	4474	180	4654	408	0	777	110	28	138	65	65	
118		Gopalganj	Gopalganj (Nagar Parishad)	9649	7301	75.67	2348	24.33	2292	1495	797	2292	0	25	56	10	70	80	28	28	ODF Complete	
119		Gopalganj	Barauli (Nagar Panchayat)	7450	3847	51.64	3603	48.36	3489	314	2865	3179	310	0	114	4	0	4	21	21		
120		Gopalganj	Mirganj (Nagar Panchayat)	4737	2484	52.44	2253	47.56	2116	1192	383	1575	541	0	137	0	0	0	16	16		
121		Gopalganj	Kataiya (Nagar Panchayat)	3911	1234	31.55	2677	68.45	2639	2170	360	2530	109	109	38	0	16	16	13	13	ODF Complete	
		Gopalganj Completed			25747	14866	57.74	10881	42.26	10536	5171	4405	9576	960	134	345	14	86	100	78	78	
122		Darbhanga (Division)	Darbhanga	Darbhanga (Nagar Nigam)	55265	45215	81.81	10050	18.19	7864	4752	2539	7291	573	0	2186	48	0	48	48	48	
123	Darbhanga		Benipur (Nagar Parishad)	19620	9145	46.61	10475	53.39	9987	4021	3846	7867	2120	2400	488	0	0	0	29	29		
	Darbhanga Completed			74885	54360	72.59	20525	27.41	17851	8773	6385	15158	2693	2400	2674	48	0	48	77	77		
124	Madhubani		Madhubani (Nagar Parishad)	16201	5369	33.14	10832	66.86	10641	9520	762	10282	359		191	36	84	120	30	30	ODF Complete	
125	Madhubani		Jhanjharpur (Nagar Panchayat)	5940	4101	69.04	1839	30.96	1836	671	593	1264	572		3	0	0	0	16	16		
126	Madhubani		Jainagar (Nagar Panchayat)	4368	2084	47.71	2284	52.29	1972	1365	342	1707	265		312	14	0	14	14	14	ODF Complete	
127	Madhubani		Ghoghardiha (Nagar Panchayat)	4257	1616	37.96	2641	62.04	2478	859	865	1724	754		163	0	0	0	11	11		
	Madhubani Completed			30766	13170	42.81	17596	57.19	16927	12415	2562	14977	1950	0	669	50	84	134	71	71		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.10.2018) Individual Household Latrine			Construction of Rest IHHL	IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-11.10.2018) Community Toilet			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed				Completed (seats)	In Progress (seats)	In Progress + Completed			
128		Samastipur	Samstipur (Nagar Parishad)	11530	10606	91.99	924	8.01	668	645	7	652	16		256	0	0	0	29	29	ODF Complete
129		Samastipur	Rosera (Nagar Panchayat)	6691	3869	57.82	2822	42.18	2640	483	563	1046	1594		182	0	0	0	18	18	
130		Samastipur	Dalsingsarai (Nagar Panchayat)	4927	3136	63.65	1791	36.35	1602	1172	256	1428	174		189	6	0	6	14	14	ODF Complete
		Samastipur Completed		23148	17611	76.08	5537	23.92	4910	2300	826	3126	1784	0	627	6	0	6	61	61	
131	Bhagalpur (Division)	Bhagalpur	Bhagalpur (Nagar Nigam)	58361	53324	91.37	5037	8.63	4340	3766	574	4340	0		697	84	20	104	51	51	ODF Complete
132		Bhagalpur	Sultanganj (Nagar Parishad)	12157	6887	56.65	5270	43.35	4735	2597	1050	3647	1088		535	0	0	0	25	25	
133		Bhagalpur	Naugachiya (Nagar Panchayat)	10772	5502	51.08	5270	48.92	5114	2324	2324	4648	466		156	3	0	3	23	23	ODF Complete
134		Bhagalpur	Kahalgaoon (Nagar Panchayat)	6160	2864	46.49	3296	53.51	2849	958	906	1864	985		447	36	72	108	17	17	
		Bhagalpur Completed		87450	68577	78.42	18873	21.58	17038	9645	4854	14499	2539	0	1835	123	92	215	116	116	
135		Banka	Banka (Nagar Parishad)	8002	4766	59.56	3236	40.44	2833	1694	91	1785	1048		403	0	0	0	22	22	
136		Banka	Amarpur (Nagar Panchayat)	4822	2100	43.55	2722	56.45	2168	879	493	1372	796		554	208	0	208	14	14	
		Banka Completed		12824	6866	53.54	5958	46.46	5001	2573	584	3157	6898	0	957	208	0	208	36	36	
137	Koshi (Division)	Saharsa	Saharsa (Nagar Parishad)	33229	16768	50.46	16461	49.54	15931	5500	7806	13306	2625	850	530	0	0	0	40	40	
138		Saharsa	S. Bakhtiyarpur (Nagar Panchayat)	6878	1127	16.39	5751	83.61	5644	1035	3035	4070	1574	72	107	0	0	0	15	15	
		Saharsa Completed		40107	17895	44.62	22212	55.38	21575	6535	10841	17376	4199	922	637	0	0	0	55	55	
139		Supaul	Supaul (Nagar Parishad)	14260	7577	53.13	6683	46.87	5950	3650	2300	5950	0		733	0	60	60	28	28	ODF Complete
140		Supaul	Nirmali (Nagar Panchayat)	4690	3007	64.12	1683	35.88	1424	622	483	1105	319		259	0	0	0	12	12	ODF Complete
141		Supaul	Birpur (Nagar Panchayat)	3659	1045	28.56	2614	71.44	2343	1997	0	1997	346		271	48	48	96	13	13	ODF Complete
		Supaul Completed		22609	11629	51.44	10980	48.56	9717	6269	2783	9052	665	0	1263	48	108	156	53	53	
142		Madhepura	Madhepura (Nagar Parishad)	13238	5818	43.95	7420	56.05	5487	1327	2920	4247	1240		1933	0	299	299	26	26	ODF Complete

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-11.10.2018)				Construction of Rest IHHL	IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-11.10.2018)			Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Individual Household Latrine							Community Toilet					
										Completed	In Progress	In Progress + Completed					Completed (seats)	In Progress (seats)	In Progress + Completed			
143		Madhepura	Murliganj (Nagar Panchayat)	7681	1760	22.91	5921	77.09	5181	1713	3468	5181	0		740	0	26	26	15	15	ODF Complete	
		Madhepura Completed		20919	7578	36.23	13341	63.77	10668	3040	6388	9428	1240	0	2673	0	325	325	41	41		
Total				1910514	1354154	71.49	555852	28.51	493733	255512	169463	424975	67839	6503	62119	3051	4368	7419	3381	3265		

Before editing

Total Target (IHHL:- 7,09,978 + C.T:- 83,125) = 7,93,106

After editing

Total Target (IHHL:- 4,93733 + C.T:- 62,119) = 5,55,852

Total In Progress:- 1,69,463

Total Completed:- 2,55,512

IHHL Covered by Other Project:- 6,503

Total In Progress + Completed+ Other project (IHHL):- 4,31,478

Total Community Toilet In Progress- 4,368 (Seats)

Total Community Toilet Completed:-3,051 (Seats)

Total In Progress + Completed (Community) :- 7,419

Total Public Toilet In Progress- 138(Seats)

Total Public Toilet Completed:- 3220 (Seats)

Total In Progress + Completed (Public) :- 3,399

Total ODF Ward:-3,265 out of 3381

100 % Door to Door waste collection in 2702 wards out of 3381 ward

Total no. of self declared ULBs:- 138

99 ULBs certified ODF by QCI out of 143 ULBs