

Monthly review report of IHHL, CTs & ODF under SBM (Urban) 12-07-2018

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-12.07.2018)				Mission Period Target of C.T in (Seats)	(Date:-12.07.2018)				Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Individual Household Latrine					Community Toilet								
										Completed	In Progress	In Progress + Completed			Completed (seats)	In Progress (seats)	In Progress + Completed						
1	Patna (Division)	Patna	Patna (Nagar Nigam)	223088	205414	92.08	17674	7.92	10920	1325	3485	4810	6754	444	0	444	210668	94.43	75	38	ODF Complete		
2		Patna	Danapur (Nagar Parishad)	27486	24852	90.42	2634	9.58	2151	1274	980	2254	483	0	0	0	27106	98.62	40	15			
3		Patna	Phulwarisharif (Nagar Parishad)	10493	9712	92.56	781	7.44	388	376	12	388	393	66	148	214	10314	98.29	28	28			
4		Patna	Barh (Nagar Parishad)	10278	9140	88.93	1138	11.07	929	408	374	782	209	24	48	72	9994	97.24	27	2			
5		Patna	Mokama (Nagar Parishad)	9384	5392	57.46	3992	42.54	3142	965	1630	2595	850	16	0	16	8003	85.28	28	18			
6		Patna	Masaurahi (Nagar Parishad)	9810	7950	81.04	1860	18.96	1686	980	822	1802	174	0	0	0	9752	99.41	26	14			
9		Patna	Khagaul (Nagar Parishad)	7146	6661	93.21	485	6.79	335	283	119	402	150	0	0	0	7063	98.84	27	27			
8		Patna	Bakhtiyarpur (Nagar Parishad)	7786	4225	54.26	3561	45.74	3391	1450	650	2100	170	0	100	100	6425	82.52	27	19			
7		Patna	Fatuha (Nagar Parishad)	8182	6364	77.78	1818	22.22	1475	505	780	1285	343	0	0	0	7649	93.49	27	8			
10		Patna	Maner (Nagar Panchayat)	6562	4611	70.27	1951	29.73	1949	1232	740	1972	2	10	0	10	6593	100.47	19	6			
11		Patna	Naubatpur (Nagar Panchayat)	4928	4294	87.13	634	12.87	589	275	375	650	45	0	0	0	4944	100.32	15	13			
12		Patna	Vikram (Nagar Panchayat)	4171	2680	64.25	1491	35.75	1378	841	370	1211	113	6	0	6	3897	93.43	14	6			
13		Patna	Khushrupur (Nagar Panchayat)	3010	2219	73.72	791	26.28	781	534	230	764	10	36	0	36	3019	100.30	10	10			
	Patna Completed																			204			
	Patna Progress			332324	293514	88.32	38810	11.68	29114	10448	10567	21015	9696	602	296	898	315427	94.92	363		159		
	Total																				363		
14	Patna (Division)	Nalanda	Biharsharif (Nagar Nigam)	44054	38279	86.89	5775	13.11	4593	5338	427	5765	1182	75	25	100	44144	100.20	46	46	ODF Complete		
15		Nalanda	Hilsa (Nagar Parishad)	8874	5165	58.20	3709	41.80	3604	1205	2236	3441	105	0	0	0	8606	96.98	26	23			
16		Nalanda	Rajgir (Nagar Panchayat)	6850	3942	57.55	2908	42.45	2575	675	1310	1985	333	0	0	0	5927	86.53	19	17			
17		Nalanda	Islampur (Nagar Panchayat)	6445	5104	79.19	1341	20.81	1234	697	379	1076	107	10	24	34	6214	96.42	19	19	ODF Complete		
18		Nalanda	Silao (Nagar Panchayat)	4755	3381	71.10	1374	28.90	1280	715	280	995	94	0	0	0	4376	92.03	14	9			
19	Nalanda	Harnaut (Nagar Panchayat)														0		19	0				
	Nalanda Completed																				19		
																					114		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-12.07.2018)			Mission Period Target of C.T in (Seats)	(Date:-12.07.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Individual Household Latrine				Community Toilet							
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed					
		Nalanda Progress		70978	55871	78.72	15107	21.28	13286	8630	4632	13262	1821	85	49	134	69267	97.59	143	29	
		Total																	143		
20		Rohtas	Sasaram (Nagar Parishad)	21255	18343	86.30	2912	13.70	2366	2479	381	2860	546	72	264	336	21539	101.34	40	40	ODF Complete
																			0		
21		Rohtas	D.Dalmiyannagar (Nagar Parishad)	20334	15710	77.26	4624	22.74	3187	1044	1469	2513	1437	170	0	170	18393	90.45	39	7	
																			32		
22		Rohtas	Bikramganj (Nagar Panchayat)	7724	3987	51.62	3737	48.38	3055	1002	1028	2030	682	0	0	0	6017	77.90	23	21	
																			2		
23		Rohtas	Nokha (Nagar Panchayat)	5013	2876	57.37	2137	42.63	2084	993	915	1908	53	0	32	32	4816	96.07	15	5	
																			10		
24		Rohtas	Nasriganj (Nagar Panchayat)	4242	2138	50.40	2104	49.60	1943	1899	60	1959	161	48	0	48	4145	97.71	14	14	ODF complete
																			0		
25		Rohtas	Koath (Nagar Panchayat)	3580	1170	32.68	2410	67.32	2329	1840	51	1891	81	6	10	16	3077	85.95	12	12	ODF complete
																			0		
26		Rohtas	Kochas (Nagar Panchayat)	4999	2649	52.99	2350	47.01	2234	1706	612	2318	116	0	20	20	4987	99.76	16	14	
																			2		
		Rohtas Completed																	113		
		Rohtas Progress		67147	46873	69.81	20274	30.19	17198	10963	4516	15479	3076	296	326	622	62974	93.79	159	46	
		Total																	159		
27		Bhojpur	Arah (Nagar Nigam)	35189	25088	71.30	10101	28.70	8363	2652	4964	7616	1738	240	120	360	33064	93.96	45	30	
																			15		
28		Bhojpur	Piro (Nagar Panchayat)	5732	4172	72.78	1560	27.22	1477	902	534	1436	83	5	0	5	5613	97.92	17	3	
																			14		
29		Bhojpur	Jagdishpur (Nagar Panchayat)	5679	3215	56.61	2464	43.39	2261	989	1312	2301	203	12	24	36	5552	97.76	18	18	ODF Completed
																			0		
30		Bhojpur	Bihyan (Nagar Panchayat)	4424	2736	61.84	1688	38.16	1577	456	1119	1575	111	0	0	0	4311	97.45	14	4	
																			10		
31		Bhojpur	Shahpur (Nagar Panchayat)	3044	1352	44.42	1692	55.58	1669	618	724	1342	23	0	0	0	2694	88.50	11	3	
																			8		
32		Bhojpur	koilawar (Nagar Panchayat)	2984	1121	37.57	1863	62.43	1812	1022	841	1863	51	0	0	0	2984	100.00	14	14	ODF Completed
																			0		
		Bhojpur Completed																	72		
		Bhojpur Progress		57052	37684	66.05	19368	33.95	17159	6639	9494	16133	2209	257	144	401	54218	95.03	119	47	
		Total																	119		
33		Buxar	Buxar (Nagar Parishad)	14010	10842	77.39	3168	22.61	2289	1178	1221	2399	879	10	24	34	13275	94.75	34	11	
																			23		
34		Buxar	Dumraon (Nagar Parishad)	7862	5309	67.53	2553	32.47	2067	2205	0	2205	486	288	0	288	7802	99.24	26	26	ODF complete
																			0		
		Buxar Completed																	37		
		Buxar Progress		21872	16151	73.84	5721	26.16	4356	3383	1221	4604	1365	298	24	322	21077	96.37	60	23	
		Total																	60		
35		Kaimur	Bhabhua (Nagar Parishad)	8010	7023	87.68	987	12.32	901	700	201	901	86	36	24	60	7984	99.68	25	25	ODF complete
																			0		
36		Kaimur	Mohaniya (Nagar Panchayat)	5414	4266	78.80	1148	21.20	1111	810	290	1100	37	8	26	34	5400	99.74	16	16	
																			0		
		Kaimur Completed																	41		
		Kaimur Work in Completed		13424	11289	84.10	2135	15.90	2012	1510	491	2001	123	44	50	94	13384	99.70	41	0	
		Total																	41		
		Patna Completed																	581		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-12.07.2018)			Mission Period Target of C.T in (Seats)	(Date:-12.07.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	ODF Declared by QCI	
										Individual Household Latrine				Community Toilet								
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed						
Patna Progress				562797	461382	81.98	101415	18.02	83125	41573	30921	72494	18290	1582	889	2471	536347	95.30	885	304		
Total																			885			
37	Tirhut (Division)	Muzaffarpur	Muzaffarpur (Nagar Nigam)	69051	63530	92.00	5521	8.00	3349	2470	2148	4618	2172	0	144	144	68292	98.90	49	11		
38		Muzaffarpur	Motipur (Nagar Panchayat)	5313	2996	56.39	2317	43.61	2263	512	1140	1652	54	0	72	72	4720	88.84	15	10		
39		Muzaffarpur	Kanti (Nagar Panchayat)	5713	1083	18.96	4630	81.04	4497	2500	646	3146	133	0	0	0	4229	74.02	14	5		
40		Muzaffarpur	Shahebganj (Nagar Panchayat)	4455	990	22.22	3465	77.78	3396	920	1374	2294	69	0	0	0	3284	73.71	13	0		
		Muzaffarpur Completed																			26	
		Muzaffarpur Work in Progress																			65	
		Total			84532	68599	81.15	15933	18.85	13505	6402	5308	11710	2428	0	216	216	80525	95.26	91	91	
41		Tirhut (Division)	Purvi-champaran	Motihari (Nagar Parishad)	22532	20355	90.34	2177	9.66	1002	600	238	838	1175	0	480	480	21673	96.19	38	6	
42			Purvi-champaran	Raxaul (Nagar Parishad)	8794	7532	85.65	1262	14.35	1111	383	604	987	151	0	0	0	8519	96.87	25	9	
43			Purvi-champaran	Dhaka (Nagar Panchayat)	5622	1635	29.08	3987	70.92	3534	2377	1285	3662	453	18	0	18	5315	94.54	20	20	ODF Complete
44	Purvi-champaran		Sugauli (Nagar Panchayat)	7625	4743	62.20	2882	37.80	2843	910	1676	2586	39	0	0	0	7329	96.12	20	5		
45	Purvi-champaran		Pakaridayal (Nagar Panchayat)	6411	1916	29.89	4495	70.11	4425	1001	2205	3206	70	0	0	0	5122	79.89	15	5		
46	Purvi-champaran		Areraj (Nagar Panchayat)	5050	1739	34.44	3311	65.56	2928	1436	934	2370	383	0	28	28	4137	81.92	14	1		
47	Purvi-champaran		Mehsi (Nagar Panchayat)	5608	2630	46.90	2978	53.10	2880	1339	1391	2730	98	0	0	0	5360	95.58	15	2		
48	Purvi-champaran		Chakiya (Nagar Panchayat)	4294	2089	48.65	2205	51.35	2078	680	840	1520	127	0	0	0	3609	84.05	12	3		
49	Purvi-champaran		Kesariya (Nagar Panchayat)	3453	671	19.43	2782	80.57	2754	300	2012	2312	28	0	0	0	2983	86.39	11	0		
	Purvi-champaran Completed																			11		
	Purvi-champaran Work in Progress																			51		
	Total			69389	43310	62.42	26079	37.58	23555	9026	11185	20211	2524	18	508	526	64047	92.30	170	119		
	Total																			170		
50	Tirhut (Division)	Paschmi-champaran	Bettiah (Nagar Parishad)	21162	16917	79.94	4245	20.06	3892	2266	1426	3692	353	12	0	12	20621	97.44	39	14		
51		Paschmi-champaran	Bagaha (Nagar Parishad)	21484	10660	49.62	10824	50.38	6793	1105	2200	3305	4031	0	0	0	13965	65.00	35	2		
52		Paschmi-champaran	Narkatiyaganj (Nagar Parishad)	7883	6105	77.45	1778	22.55	1247	370	434	804	531	0	96	96	7005	88.86	25	2		
53		Paschmi-champaran	Ramnagar (Nagar Panchayat)	10587	6186	58.43	4401	41.57	4233	3446	143	3589	168	0	0	0	9775	92.33	23	4		
54		Paschmi-champaran	Chanpatiya (Nagar Panchayat)	6332	4065	64.20	2267	35.80	2098	1216	580	1796	169	0	0	0	5861	92.56	15	9		
		Paschmi-champaran Completed																			6	
		Paschmi-champaran Work in Progress																			31	
		Total			67448	43933	65.14	23515	34.86	18263	8403	4783	13186	5252	12	96	108	57227	84.85	137	106	
		Total																			137	
55		Vaishali	Hajipur (Nagar Parishad)		18081	14056	77.74	4025	22.26	3507	3019	401	3420	518	18	84	102	17578	97.22	39	20	
	19																					
56	Vaishali	Mahnar (Nagar Panchayat)		7526	1936	25.72	5590	74.28	5513	2510	1441	3951	77	0	0	0	5887	78.22	23	16		
																				7		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-12.07.2018)				Mission Period Target of C.T in (Seats)	(Date:-12.07.2018)				Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Individual Household Latrine					Community Toilet								
										Completed	In Progress	In Progress + Completed			Completed (seats)	In Progress (seats)	In Progress + Completed						
57		Vaishali	Lalganj (Nagar Panchayat)	5969	1511	25.31	4458	74.69	3996	703	2297	3000	462	0	0	0	4511	75.57	19	4			
58		Vaishali	Mahua (Nagar Panchayat)	4631	1370	29.58	3261	70.42	2917	485	775	1260	344	0	0	0	2630	56.79	16	15			
		Vaishali Completed																			0		
		Vaishali Work in Progress																				16	
		Total			36207	18873	52.13	17334	47.87	15933	6717	4914	11631	1401	18	84	102	30606	84.53	97	40		
																						57	
																						97	
59		Sitamarhi	Sitamarhi (Nagar Parishad)	15505	13920	89.78	1585	10.22	1319	1297	0	1297	266	8	36	44	15261	98.43	28	28	0	ODF Complete	
60		Sitamarhi	Bairginiya (Nagar Panchayat)	8379	4348	51.89	4031	48.11	3762	2070	1096	3166	269	12	0	12	7526	89.82	21	5	16		
61		Sitamarhi	Belsand (Nagar Panchayat)	4951	4012	81.03	939	18.97	887	887	0	887	52	8	0	8	4907	99.11	13	13	0	ODF Complete	
62		Sitamarhi	Dumra (Nagar Panchayat)	3746	3434	91.67	312	8.33	307	307	0	307	5	5	0	5	3746	100.00	11	11	0	ODF Complete	
63		Sitamarhi	Sursand (nagar panchayat)				0					0		0	0	0	0						
64		Sitamarhi	Janakpur Road (Nagar Panchayat)	3669	2938	80.08	731	19.92	572	250	236	486	159	8	36	44	3468	94.52	11	11	0	ODF Complete	
		Sitamarhi Completed																				68	
		Sitamarhi Work in Progress																				16	
	Total			36250	28652	79.04	7598	20.96	6847	4811	1332	6143	751	41	72	113	34908	96.30	84	84			
65	Sheohar	Sheohar (Nagar Panchayat)	6344	2885	45.48	3459	54.52	3396	3120	0	3120	63	0	0	0	6005	94.66	15	15	0			
	Sheohar Completed																				15		
	Sheohar Work in Progress																				0		
	Total			6344	2885	45.48	3459	54.52	3396	3120	0	3120	63	0	0	0	6005	94.66	15	15			
	Tirhut Completed																				15		
	Tirhut Work in Progress																				231		
	Total			300170	206252	68.71	93918	31.29	81499	38479	27522	66001	12419	89	976	1065	273318	91.05	594	363	594		
66	Munger (Division)	Begusarai	Begusarai (Nagar Nigam)	50202	30232	60.22	19970	39.78	19215	10957	8015	18972	755	0	36	36	49240	98.08	45	0	45		
67		Begusarai	Bihat (Nagar Parishad)	8989	4027	44.80	4962	55.20	4865	2832	1468	4300	97	0	0	0	8327	92.64	30	0	30		
68		Begusarai	Teghra (Nagar Panchayat)	10602	7151	67.45	3451	32.55	3326	2510	837	3347	125	10	3	13	10511	99.14	25	14	11		
69		Begusarai	Balia (Nagar Panchayat)	9089	3588	39.48	5501	60.52	5192	2613	1390	4003	309	0	0	0	7591	83.52	24	4	20		
70		Begusarai	Bakhri (Nagar Panchayat)	8792	2891	32.88	5901	67.12	5164	2184	1738	3922	737	16	0	16	6829	77.67	20	3	17		
		Begusarai Completed																				21	
		Begusarai Progress																				123	
		Total			87674	47889	54.62	39785	45.38	37762	21096	13448	34544	2023	26	39	65	82498	94.10	144	144		
71		Munger	Munger (Nagar Nigam)	32891	25976	78.98	6915	21.02	5649	2784	2495	5279	1266	40	0	40	31295	95.15	45	35	10		
72		Munger	jamalpur (Nagar Parishad)	14670	12081	82.35	2589	17.65	2015	1040	367	1407	574	0	60	60	13548	92.35	36	15	21		
73		Munger	H. kharagpur (Nagar Panchayat)	7117	3105	43.63	4012	56.37	3901	1005	1925	2930	111	0	0	0	6035	84.80	18	5	13		
		Munger Completed																				55	
		Munger Progress																				44	
		Total			54678	41162	75.28	13516	24.72	11565	4829	4787	9616	1951	40	60	100	50878	93.05	99	99		
74		Lakhisarai	Lakhisarai (Nagar Parishad)	20661	11816	57.19	8845	42.81	8316	1926	2346	4272	529	15	0	15	16103	77.94	33	5	28		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-12.07.2018)			Mission Period Target of C.T in (Seats)	(Date:-12.07.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	ODF Declared by QCI	
										Individual Household Latrine				Community Toilet								
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed						
75	Munger (Division)	Lakhisarai	Barahiya (Nagar Panchayat)	7798	5770	73.99	2028	26.01	1936	1192	468	1660	92	0	122	122	7552	96.85	24	4	ODF Complete	
		Lakhisarai Completed																				20
		Lakhisarai Progress			28459	17586	61.79	10873	38.21	10252	3118	2814	5932	621	15	122	137	23655	83.12	57		9
		Total																				48
76		Jamui	Jamui (Nagar Parishad)	18443	11396	61.79	7047	38.21	6730	2454	2795	5249	317	20	0	20	16665	90.36	30	30		
77		Jamui	Jhajha (Nagar Panchayat)	7109	5208	73.26	1901	26.74	1770	580	752	1332	131	0	264	264	6804	95.71	22	16		
		Jamui Completed																				6
		Jamui Progress			25552	16604	64.98	8948	35.02	8500	3034	3547	6581	448	20	264	284	23469	91.85	52		46
		Total																				6
78		Munger (Division)	Sheikhpura	Sheikhpura (Nagar Parishad)	11599	9469	81.64	2130	18.36	1843	1741	389	2130	287	24	84	108	11707	100.93	27		27
	Sheikhpura Completed																			0		
	Sheikhpura Progress			19958	15221	76.27	4737	23.73	4182	3273	895	4168	555	46	84	130	19519	97.80	53	0		
	Total																			53		
79	Sheikhpura		Barbigaha (Nagar Parishad)	8359	5752	68.81	2607	31.19	2339	1532	506	2038	268	22	0	22	7812	93.46	26	26		
80	Khagariya		Khagariya (Nagar Parishad)	10186	8959	87.95	1227	12.05	969	668	302	970	258	20	10	30	9959	97.77	26	26		
81	Khagariya		Gogri Jamalpur (Nagar Panchayat)	8240	4691	56.93	3549	43.07	3331	1025	2393	3418	218	8	0	8	8117	98.51	20	20		
	Khagariya Completed																			0		
	Khagariya Progress			18426	13650	74.08	4776	25.92	4300	1693	2695	4388	476	28	10	38	18076	98.10	46	46		
	Total																			0		
	Munger Completed																			46		
	Munger Progress			234747	152112	64.80	82635	35.20	76561	37043	28186	65229	6074	175	579	754	218095	92.91	451	230		
	Total																			221		
	Munger Completed																			46		
	Munger Progress																			230		
	Total																			451		
82	Magadh (Division)	Gaya	Gaya (Nagar Nigam)	69616	55951	80.37	13665	19.63	9057	7997	469	8466	4608	36	0	36	64453	92.58	53	21		
		Gaya Completed																			32	
		Gaya Progress			6695	3180	47.50	3515	52.50	3243	1043	1068	2111	272	0	0	0	5291	79.03	20	6	
		Total																			14	
83		Gaya	Sherghati (Nagar Panchayat)	6695	3180	47.50	3515	52.50	3243	1043	1068	2111	272	0	0	0	5291	79.03	20	6		
84		Gaya	Bodhgaya (Nagar Panchayat)	6885	2558	37.15	4327	62.85	4205	2019	1239	3258	122	144	0	144	5960	86.56	19	19		
85		Gaya	Tekari (Nagar Panchayat)	3523	2079	59.01	1444	40.99	1439	607	274	881	5	0	0	0	2960	84.02	13	1		
		Gaya Completed																			47	
		Gaya Progress			86719	63768	73.53	22951	26.47	17944	11666	3050	14716	5007	180	0	180	78664	90.71	105	58	
		Total																			105	
86	Aurangabad	Aurangabad (Nagar Parishad)	13305	12208	91.75	1097	8.25	833	450	325	775	264	7	101	108	13091	98.39	33	14			
	Aurangabad Completed																			19		
	Aurangabad Progress			9523	7983	83.83	1540	16.17	1470	1247	120	1367	70	0	0	0	9350	98.18	23	11		
	Total																			12		
87	Aurangabad	Daudnagar (Nagar Panchayat)	9523	7983	83.83	1540	16.17	1470	1247	120	1367	70	0	0	0	9350	98.18	23	11			
88	Aurangabad	Rafiganj (Nagar Panchayat)	6265	5302	84.63	963	15.37	934	492	358	850	29	0	0	0	6152	98.20	16	6			
	Aurangabad Completed																			10		
	Aurangabad Progress			4502	2095	46.53	2407	53.47	2368	409	268	677	39	0	0	0	2772	61.57	14	0		
	Total																			14		
	Aurangabad Completed																			31		
	Aurangabad Progress			33595	27588	82.12	6007	17.88	5605	2598	1071	3669	402	7	101	108	31365	93.36	86	55		
	Total																			86		
89	Nawada	Nawada	18481	16040	86.85	1541	8.34	827	424	520	964	604	0	128	128	19022	97.87	22	5			

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-12.07.2018)			Mission Period Target of C.T in (Seats)	(Date:-12.07.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	ODF Declared by QCI	
										Individual Household Latrine				Community Toilet								
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed						
90	Magadh (Division)	Nawada	(Nagar Parishad)	16461	16940	91.00	1341	8.34	337	434	330	364	0	126	126	16032	97.37	33	28			
91		Nawada	Warsaliganj (Nagar Panchayat)	7350	3103	42.22	4247	57.78	3883	2057	222	2279	364	0	18	18	5400	73.47	20	5		
92		Nawada	Hisua (Nagar Panchayat)	5412	3599	66.50	1813	33.50	1374	463	911	1374	439	60	96	156	5129	94.77	17	7		
		Nawada Completed																				
		Nawada Progress			31243	23642	75.67	7601	24.33	6194	2954	1663	4617	1407	60	242	302	28561	91.42	70	10	
		Total																			70	
93		Jehanabad	Jehanabad (Nagar Parishad)	20236	16880	83.42	3356	16.58	2987	817	1865	2682	369	0	0	0	19562	96.67	33	5		
94		Jehanabad	Makhdumpur (Nagar Panchayat)	6672	4239	63.53	2433	36.47	2142	449	1565	2014	291	0	60	60	6313	94.62	19	7		
		Jehanabad Completed																				
		Jehanabad Progress			26908	21119	78.49	5789	21.51	5129	1266	3430	4696	660	0	60	60	25875	96.16	52	12	
		Total																				52
95		Arwal	Arwal (Nagar Parishad)	8685	3149	36.26	5536	63.74	5227	3315	1233	4548	309	16	0	16	7713	88.81	25	10		
		Arwal Completed																				
		Arwal Progress			8685	3149	36.26	5536	63.74	5227	3315	1233	4548	309	16	0	16	7713	88.81	25	15	
		Total																				25
		Magadh Completed																				117
		Magadh Progress			187150	139266	74.41	47884	25.59	40099	21799	10447	32246	7785	263	403	666	172178	92.00	338	221	
		Total																				338
96		Purnia (Division)	Purnia	Purnia (Nagar Nigam)	55003	46796	85.08	8207	14.92	7623	2792	4300	7092	584	12	0	12	53900	97.99	46	15	
97			Purnia	Kasba (Nagar Panchayat)	7077	3366	47.56	3711	52.44	3627	182	2105	2287	84	0	0	0	5653	79.88	17	0	
98	Purnia		Banmankhi (Nagar Panchayat)	6617	3840	58.03	2777	41.97	2419	912	1344	2256	358	24	24	48	6144	92.85	17	6		
	Purnia Completed																					
	Purnia Progress			68697	54002	78.61	14695	21.39	13669	3886	7749	11635	1026	36	24	60	65697	95.63	80	11		
	Total																				80	
99	Katihar		Katihar (Nagar Nigam)	35333	23806	67.38	11527	32.62	10972	6107	2722	8829	555	0	0	0	32635	92.36	45	6		
100	Katihar		Manihari (Nagar Panchayat)	6042	447	7.40	5595	92.60	5455	1382	2748	4130	140	0	0	0	4577	75.75	15	6		
101	Katihar		Barsoi (Nagar Panchayat)				99		95				4						17	0		
	Katihar Completed																					
	Katihar Progress			41375	24253	58.62	17122	41.38	16522	7489	5470	12959	699	0	0	0	37212	89.94	77	9		
	Total																				77	
102	Araria		Araria (Nagar Parishad)	15881	11106	69.93	4775	30.07	4306	1805	299	2104	469	8	0	8	13218	83.23	29	5		
103	Araria		Farbisganj (Nagar Parishad)	10672	8215	76.98	2457	23.02	2342	289	1040	1329	115	0	0	0	9544	89.43	25	4		
104	Araria		Jogbani (Nagar Panchayat)	7616	5023	65.95	2593	34.05	2155	355	972	1327	438	0	0	0	6350	83.38	19	0		
	Araria Completed																					
	Araria Progress			34169	24344	71.25	9825	28.75	8803	2449	2311	4760	1022	8	0	8	29112	85.20	73	19		
	Total																				73	
105	Kishanganj		Kishanganj (Nagar Parishad)	21235	9291	43.75	11944	56.25	10664	3122	3510	6632	1280	48	0	48	15971	75.21	34	27		
																					7	

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-12.07.2018)				Mission Period Target of C.T in (Seats)	(Date:-12.07.2018)				Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	ODF Declared by QCI	
										Individual Household Latrine					Community Toilet									
										Completed	In Progress	In Progress + Completed			Completed (seats)	In Progress (seats)	In Progress + Completed							
106	Kishanganj	Bahadurganj (Nagar Panchayat)	8028	1662	20.70	6366	79.30	6109	1043	5646	6689	257	0	0	0	8351	104.02	18	1	17				
107		Thakurganj (Nagar Panchayat)	4306	3335	77.45	971	22.55	715	1160	37	1197	256	0	0	0	4532	105.25	12	3	9				
Kishanganj Completed																								
Kishanganj Progress			33569	14288	42.56	19281	57.44	17488	5325	9193	14518	1793	48	0	48	28854	85.95	64	31	33				
Total																								
Purnia Completed																								
Purnia Progress				177810	116887	65.74	60923	34.26	56482	19149	24723	43872	4540	92	24	116	160875	90.48	294	73	221			
Total																								
108	Saran (Division)	Saran	Chhapra (Nagar Nigam)	32585	23285	71.46	9300	28.54	8570	4445	788	5233	730	0	0	0	28518	87.52	45	28	17			
109		Saran	Rivilganj (Nagar Panchayat)	6754	935	13.84	5819	86.16	5537	1603	2207	3810	282	0	0	0	4745	70.25	21	1	20			
110		Saran	Sonpur (Nagar Panchayat)	5626	3420	60.79	2206	39.21	2131	635	1051	1686	75	0	0	0	5106	90.76	21	7	14			
111		Saran	Parsabazar (Nagar Panchayat)	8562	3380	39.48	5182	60.52	4878	2127	1830	3957	304	0	0	0	7337	85.69	22	2	20			
112		Saran	Dighwara (Nagar Panchayat)	6169	1122	18.19	5047	81.81	4771	675	2675	3350	276	0	0	0	4472	72.49	18	0	18			
113		Saran	Ekmbazar (Nagar Panchayat)	6451	2438	37.79	4013	62.21	3858	535	1765	2300	155	0	0	0	4738	73.45	19	0	19			
114		Saran	Marhaura (Nagar Panchayat)	5808	1513	26.05	4295	73.95	4004	225	2980	3205	291	0	0	0	4718	81.23	16	0	16			
Saran Completed																								
Saran Progress			71955	36093	50.16	35862	49.84	33749	10245	13296	23541	2113	0	0	0	59634	82.88	162	38	124				
Total																								
115		Saran (Division)	Siwan	Siwan (Nagar Parishad)	22472	20327	90.45	2145	9.55	1515	1682	0	1682	630	100	0	100	22109	98.38	38	38	0	ODF Complete	
116			Siwan	Maharajganj (Nagar Panchayat)	4668	2861	61.29	1807	38.71	1737	1807	0	1807	70	10	0	10	4678	100.21	14	14	0	ODF Complete	
117	Siwan		Mairwan (Nagar Panchayat)	3693	2043	55.32	1650	44.68	1573	898	335	1233	77	0	18	18	3294	89.20	13	13	0	ODF Complete		
Siwan Completed																								
Siwan Progress			30833	25231	81.83	5602	18.17	4825	4387	335	4722	777	110	18	128	30081	97.56	65	65	0				
Total																								
118	Gopalganj		Gopalganj	Gopalganj (Nagar Parishad)	9649	7405	76.74	2244	23.26	2188	1495	797	2292	56	10	70	80	9777	101.33	28	28	0		
119			Gopalganj	Barauli (Nagar Panchayat)	7450	3214	43.14	4236	56.86	4102	471	2164	2635	134	0	0	0	5849	78.51	21	8	13		
120			Gopalganj	Mirganj (Nagar Panchayat)	4737	2484	52.44	2253	47.56	2116	1082	413	1495	137	0	0	0	3979	84.00	16	6	10		
121			Gopalganj	Kataiya (Nagar Panchayat)	3911	1177	30.09	2734	69.91	2694	2170	360	2530	40	0	0	0	3707	94.78	13	11	2		
Gopalganj Completed																								
Gopalganj Progress			25747	14280	55.46	11467	44.54	11100	5218	3734	8952	367	10	70	80	23312	90.54	78	53	25				
Total																								
Saran Completed																								
Saran Progress				128535	75604	58.82	52931	41.18	49674	19850	17365	37215	3257	120	88	208	113027	87.93	305	156	149			
Total																								
122	Darbhanga (Division)	Darbhanga	Darbhanga (Nagar Nigam)	55265	45215	81.81	10050	18.19	7864	4752	2539	7291	2186	48	0	48	52554	95.09	48	1	47			
123		Darbhanga	Benipur ...	19620	3417	17.42	16203	82.58	15473	3856	3461	7317	730	0	0	0	10734	54.71	29	0				

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-12.07.2018)				(Date:-12.07.2018)				Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	ODF Declared by QCI				
										Individual Household Latrine				Mission Period Target of C.T in (Seats)	Community Toilet											
										Completed	In Progress	In Progress + Completed	Completed		Completed (seats)	In Progress (seats)	In Progress + Completed						Completed			
	Darbhanga (Division)	Darbhanga	(Nagar Parishad)	10020	5417	54.06	10203	62.50	15473	5830	5462	7517	730	0	0	0	10734	54.71	29	29						
		Darbhanga Completed																								
		Darbhanga Work in Progress			74885	48632	64.94	26253	35.06	23337	8608	6000	14608	2916	48	0	48	63288	84.51	77	76					
		Total																				77				
124			Madhubani	Madhubani (Nagar Parishad)	16201	5369	33.14	10832	66.86	10641	9250	500	9750	191	0	120	120	15239	94.06	30	20	10				
125			Madhubani	Jhanjharpur (Nagar Panchayat)	5940	4101	69.04	1839	30.96	1836	637	593	1230	3	0	0	0	5331	89.75	16	4	12				
126			Madhubani	Jainagar (Nagar Panchayat)	4368	2084	47.71	2284	52.29	1972	1365	342	1707	312	14	0	14	3805	87.11	14	14	0	ODF Complete			
127			Madhubani	Ghoghardiha (Nagar Panchayat)	4257	1303	30.61	2954	69.39	2773	800	644	1444	181	0	0	0	2747	64.53	11	1	10				
		Madhubani Completed																								
		Madhubani Work in Progress			30766	12857	41.79	17909	58.21	17222	12052	2079	14131	687	14	120	134	27122	88.16	71	39	32				
		Total																					71			
128			Samastipur	Samstipur (Nagar Parishad)	11530	10662	92.47	868	7.53	612	615	37	652	256	0	0	0	11314	98.13	29	17	12				
129			Samastipur	Rosera (Nagar Panchayat)	6691	3869	57.82	2822	42.18	2640	404	588	992	182	0	0	0	4861	72.65	18	0	18				
130			Samastipur	Dalsinghsarai (Nagar Panchayat)	4927	3136	63.65	1791	36.35	1602	960	435	1395	189	0	0	0	4531	91.96	14	4	10				
		Samastipur Completed																								
	Samastipur Work in Progress			23148	17667	76.32	5481	23.68	4854	1979	1060	3039	627	0	0	0	20706	89.45	61	21	40					
	Total																						61			
	Darbhanga Completed																									
	Darbhanga Work in Progress			128799	79156	61.46	49643	38.54	45413	22639	9139	31778	4230	62	120	182	111116	86.27	209	61	148					
	Total																							209		
131	Bhagalpur (Division)	Bhagalpur	Bhagalpur (Nagar Nigam)	58361	55041	94.31	3320	5.69	2623	3766	574	4340	697	84	20	104	59485	101.93	51	45	6					
132		Bhagalpur	Sultanganj (Nagar Parishad)	12157	6887	56.65	5270	43.35	4735	2305	889	3194	535	0	0	0	10081	82.92	25	6	19					
133		Bhagalpur	Naugachiya (Nagar Panchayat)	10772	5502	51.08	5270	48.92	5114	2324	2260	4584	156	6	0	6	10092	93.69	23	13	10					
134		Bhagalpur	Kahalgaoon (Nagar Panchayat)	6160	2864	46.49	3296	53.51	2849	958	906	1864	447	36	288	324	5052	82.01	17	0	17					
		Bhagalpur Completed																								
		Bhagalpur Progress			87450	70294	80.38	17156	19.62	15321	9353	4629	13982	1835	126	308	434	84710	96.87	116	64	52				
		Total																							116	
135			Banka	Banka (Nagar Parishad)	8002	4766	59.56	3236	40.44	2833	1694	91	1785	403	0	0	0	6551	81.87	22	6	16				
136			Banka	Amarpur (Nagar Panchayat)	4822	2100	43.55	2722	56.45	2168	856	485	1341	554	204	0	204	3645	75.59	14	7	7				
		Banka Completed																								
	Banka Progress			12824	6866	53.54	5958	46.46	5001	2550	576	3126	957	204	0	204	10196	79.51	36	13	23					
	Total																							36		
	Bhagalpur Completed																									
	Bhagalpur Progress			100274	77160	76.95	23114	23.05	20322	11903	5205	17108	2792	330	308	638	94906	94.65	152	77	75					
	Total																								152	
137		Saharsa	Saharsa (Nagar Parishad)	33229	16768	50.46	16461	49.54	15931	4000	7360	11360	530	0	0	0	28128	84.65	40	8	32					
138		Saharsa	S. Bakhtiyarpur (Nagar Panchayat)	6878	1127	16.39	5751	83.61	5644	753	1817	2570	107	0	0	0	3697	53.75	15	1	14					
	Saharsa Completed																									
	Saharsa Work in Progress			40107	17895	44.62	22212	55.38	21575	4753	9177	13930	637	0	0	0	31825	79.35	55	9	46					
	Total																								55	

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-12.07.2018)			Mission Period Target of C.T in (Seats)	(Date:-12.07.2018)			Total Achievement	Total achievement (%)	Total No. of Ward	No. of ODF Ward	ODF Declared by QCI		
										Individual Household Latrine				Community Toilet									
										Completed	In Progress	In Progress + Completed		Completed (seats)	In Progress (seats)	In Progress + Completed							
139	Koshi (Division)	Supaul	Supaul (Nagar Parishad)	14260	7939	55.67	6321	44.33	5588	3650	2289	5939	733	0	60	60	13938	97.74	28	15	ODF Complete		
140		Supaul	Nirmali (Nagar Panchayat)	4690	3007	64.12	1683	35.88	1424	610	452	1062	259	0	0	0	4069	86.76	12	1			
141		Supaul	Birpur (Nagar Panchayat)	3659	1045	28.56	2614	71.44	2343	1997	0	1997	271	48	48	96	3138	85.76	13	13			
		Supaul Completed																				29	
		Supaul Progress			22609	11991	53.04	10618	46.96	9355	6257	2741	8998	1263	48	108	156	21145	93.52	53		24	
		Total																					53
142		Madhepura	Madhepura (Nagar Parishad)	13238	5662	42.77	7576	57.23	7325	1456	2431	3887	251	0	299	299	9848	74.39	26	15			
143		Madhepura	Murliganj (Nagar Panchayat)	7681	2296	29.89	5385	70.11	4645	1713	2750	4463	740	0	0	0	6759	88.00	15	13			
		Madhepura Completed																					28
		Madhepura Work in Progress			20919	7958	38.04	12961	61.96	11970	3169	5181	8350	991	0	299	299	16607	79.39	41		13	
		Total																					41
		Koshi Completed																					66
		Koshi Work in Progress			83635	37844	45.25	45791	54.75	42900	14179	17099	31278	2891	48	407	455	69577	83.19	149		83	
		Total																					149
	Grand Completed																				1592		
	Grand Progress			1903917	1345663	70.68	558254	29.32	496075	226614	170607	397221	62278	2761	3794	6555	1749439	91.89	3377	1785			
	Total																				3377		

Before editing

Total Target (IHHL:- 7,09,978 + C.T:- 83,125) = 7,93,106

After editing

Total Target (IHHL:- 4,96,075 + C.T:- 62,278) = 5,58,254

Total In Progress:- 1,70,607

Total Completed:- 2,26,614

Total In Progress + Completed:- 3,97,221

Total Community Toilet In Progress- 3794 (Seats)

Total Community Toilet Completed:-2761 (Seats)

Total In Progress + Completed (Community) :- 6,555

Total Public Toilet In Progress- 192(Seats)

Total Public Toilet Completed:- 3207 (Seats)

Total In Progress + Completed (Public) :- 3,399

Total ODF Ward:- 1,592 out of 3377

100 % Door to Door waste collection in 2623 wards out of 3377 ward

27 ULBs declared ODF by QCI out of 143 ULBs