

Report of IHHL, CTs & ODF under SBM (Urban) 27-09-2018

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-27.09.2018) Individual Household Latrine				IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-27.09.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed			Completed (seats)	In Progress (seats)	In Progress + Completed	Completed			
1	Patna (Division)	Patna	Patna (Nagar Nigam)	223088	205414	92.08	17674	7.92	10920	1709	3850	5559	0	6754	444	0	444	75	38			
2		Patna	Danapur (Nagar Parishad)	27486	24749	90.04	2737	9.96	2254	1296	958	2254	0	483	0	0	0	40	40	ODF Complete		
3		Patna	Phulwarisharif (Nagar Parishad)	10493	9712	92.56	781	7.44	388	376	96	472	0	393	66	148	214	28	28	ODF Complete		
4		Patna	Barh (Nagar Parishad)	10278	9144	88.97	1134	11.03	906	596	268	864	25	228	24	180	204	27	27	ODF complete		
5		Patna	Mokama (Nagar Parishad)	9384	5392	57.46	3992	42.54	3142	1085	1331	2416	0	850	16	0	16	28	28			
6		Patna	Masaurahi (Nagar Parishad)	9810	7950	81.04	1860	18.96	1686	995	807	1802	0	174	40	0	40	26	26			
9		Patna	Khagaul (Nagar Parishad)	7146	6661	93.21	485	6.79	335	318	84	402	0	150	4	0	4	27	27	ODF complete		
8		Patna	Bakhtiyarpur (Nagar Parishad)	7786	4225	54.26	3561	45.74	3391	1540	859	2399	0	170	0	100	100	27	27	ODF complete		
7		Patna	Fatuha (Nagar Parishad)	8182	6394	78.15	1788	21.85	1473	1051	346	1397	0	315	10	0	10	27	27	ODF complete		
10		Patna	Maner (Nagar Panchayat)	6562	4611	70.27	1951	29.73	1949	1760	224	1984	0	2	6	12	18	19	19	ODF complete		
11		Patna	Naubatpur (Nagar Panchayat)	4928	4344	88.15	584	11.85	552	275	375	650	0	32	0	0	0	15	15			
12		Patna	Vikram (Nagar Panchayat)	4171	2681	64.28	1490	35.72	1377	841	370	1211	0	113	6	0	6	14	14	ODF complete		
13		Patna (Division)	Patna	Khushrupur (Nagar Panchayat)	3010	2219	73.72	791	26.28	781	534	230	764	0	10	36	0	36	10	10	ODF complete	
		Patna Completed		332324	293496	88.32	38828	11.68	29154	12376	9798	22174	25	9674	652	440	1092	363	326			
14	Nalanda	Biharsharif (Nagar Nigam)	44054	38279	86.89	5775	13.11	4593	5765	0	5765	0	1182	100	0	100	46	46	ODF Complete			
15	Nalanda	Hilsa (Nagar Parishad)	8874	5234	58.98	3640	41.02	3537	2810	627	3437	0	103	6	0	6	26	26	ODF Complete			
16	Nalanda	Rajgir (Nagar Panchayat)	6850	3942	57.55	2908	42.45	2575	703	1282	1985	0	333	0	2	2	19	19	ODF Complete			
17	Nalanda	Islampur (Nagar Panchayat)	6445	5104	79.19	1341	20.81	1234	745	404	1149	0	107	10	24	34	19	19	ODF Complete			
18	Nalanda	Silao (Nagar Panchayat)	4755	3381	71.10	1374	28.90	1280	735	306	1041	0	94	6	192	198	14	14	ODF Complete			

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-27.09.2018) Individual Household Latrine				IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-27.09.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed			Completed (seats)	In Progress (seats)	In Progress + Completed	Completed			
19	Patna (Division)	Nalanda	Harnaut (Nagar Panchayat)														19	0				
		Nalanda Completed			70978	55940	78.81	15038	21.19	13219	10758	2619	13377	0	1819	122	218	340	143	124		
20		Rohtas	Sasaram (Nagar Parishad)	21255	18343	86.30	2912	13.70	2366	2597	315	2912		546	72	264	336	40	40	ODF Complete		
21		Rohtas	D.Dalmiyana (Nagar Parishad)	20334	17821	87.64	2513	12.36	1563	1364	1149	2513		950	170	0	170	39	39	Non-ODF By QCI		
22		Rohtas	Bikramganj (Nagar Panchayat)	7724	3987	51.62	3737	48.38	3055	1048	1004	2052		682	0	0	0	27	27	Non-ODF By QCI		
23		Rohtas	Nokha (Nagar Panchayat)	5013	2918	58.21	2095	41.79	2044	993	915	1908		51	0	95	95	15	15	ODF Complete		
24		Rohtas	Nasriganj (Nagar Panchayat)	4242	2140	50.45	2102	49.55	1941	1911	48	1959		161	48	0	48	14	14	ODF complete		
25		Rohtas	Koath (Nagar Panchayat)	3580	1170	32.68	2410	67.32	2329	1840	51	1891		81	6	40	46	12	12	ODF complete		
26		Rohtas	Kochas (Nagar Panchayat)	4999	2649	52.99	2350	47.01	2234	1725	612	2337		116	12	20	32	16	16	ODF complete		
		Rohtas Completed			67147	49028	73.02	18119	26.98	15532	11478	4094	15572	0	2587	308	419	727	163	163		
27		Bhojpur	Arah (Nagar Nigam)	35189	25088	71.30	10101	28.70	8363	2795	4585	7380		1738	240	120	360	45	45	ODF complete		
28		Bhojpur	Piro (Nagar Panchayat)	5732	4172	72.78	1560	27.22	1477	902	566	1468		83	0	5	5	17	17			
29		Bhojpur	Jagdishpur (Nagar Panchayat)	5679	3215	56.61	2464	43.39	2261	1063	1238	2301		203	12	24	36	18	18	ODF complete		
30		Bhojpur	Bihyan (Nagar Panchayat)	4424	2736	61.84	1688	38.16	1577	680	905	1585		111	0	0	0	14	14	ODF complete		
31		Bhojpur	Shahpur (Nagar Panchayat)	3044	1352	44.42	1692	55.58	1669	618	724	1342		23	0	108	108	11	11	ODF Complete		
32		Bhojpur	koilawar (Nagar Panchayat)	2984	1121	37.57	1863	62.43	1812	1360	508	1868		51	8	0	8	14	14	ODF complete		
		Bhojpur Completed			57052	37684	66.05	19368	33.95	17159	7418	8526	15944	0	2209	260	257	517	119	119		
33		Buxar	Buxar (Nagar Parishad)	14010	10842	77.39	3168	22.61	2289	1537	593	2130		879	10	120	130	34	34	ODF Complete		
34		Buxar	Dumraon (Nagar Parishad)	7862	5309	67.53	2553	32.47	2067	2205	0	2205		486	288	60	348	26	26	ODF complete		
	Buxar Completed			21872	16151	73.84	5721	26.16	4356	3742	593	4335	0	1365	298	180	478	60	60			

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-27.09.2018) Individual Household Latrine				IHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-27.09.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed			Completed (seats)	In Progress (seats)	In Progress + Completed	Completed			
35		Kaimur	Bhabhua (Nagar Parishad)	8010	7451	93.02	559	6.98	442	700	210	910		117	36	24	60	25	25	ODF complete		
36		Kaimur	Mohaniya (Nagar Panchayat)	5414	4260	78.68	1154	21.32	1117	1082	33	1115		37	8	26	34	16	16	ODF complete		
		Kaimur Completed			13424	11711	87.24	1713	12.76	1559	1782	243	2025	0	154	44	50	94	41	41		
37	Tirhut (Division)	Muzaffarpur	Muzaffarpur (Nagar Nigam)	69051	63530	92.00	5521	8.00	3349	3202	1533	4735		2172	0	72	72	49	49			
38		Muzaffarpur	Motipur (Nagar Panchayat)	5313	2997	56.41	2316	43.59	2262	512	1140	1652		54	0	72	72	15	15			
39		Muzaffarpur	Kanti (Nagar Panchayat)	5713	1083	18.96	4630	81.04	4497	2690	1644	4334		133	10	0	10	14	14	Non-ODF By QCI		
40		Muzaffarpur	Shahebganj (Nagar Panchayat)	4455	990	22.22	3465	77.78	3396	1026	1382	2408		69	0	0	0	13	13	ODF Complete		
		Muzaffarpur Completed			84532	68600	81.15	15932	18.85	13504	7430	5699	13129	0	2428	10	144	154	91	91		
41		Purvi-champaran	Motihari (Nagar Parishad)	22532	20355	90.34	2177	9.66	1002	609	241	850		1175	84	396	480	38	38	ODF Complete		
42		Purvi-champaran	Raxaul (Nagar Parishad)	8794	7532	85.65	1262	14.35	1111	389	599	988		151	0	0	0	25	25	ODF Complete		
43		Purvi-champaran	Dhaka (Nagar Panchayat)	5622	1635	29.08	3987	70.92	3534	2427	1535	3962		453	18	0	18	20	20	ODF Complete		
44		Purvi-champaran	Sugauli (Nagar Panchayat)	7625	4743	62.20	2882	37.80	2843	910	1676	2586		39	0	0	0	20	20			
45		Purvi-champaran	Pakaridayal (Nagar Panchayat)	6411	1916	29.89	4495	70.11	4425	1110	2243	3353		70	0	18	18	15	15	ODF Complete		
46		Purvi-champaran	Areraj (Nagar Panchayat)	5050	1739	34.44	3311	65.56	2928	1527	1323	2850		383	28	0	28	14	14			
47		Purvi-champaran	Mehsi (Nagar Panchayat)	5608	2630	46.90	2978	53.10	2880	1452	1498	2950		98	0	103	103	15	15	ODF Complete		
48		Purvi-champaran	Chakiya (Nagar Panchayat)	4294	2089	48.65	2205	51.35	2078	680	880	1560		127	0	0	0	12	12	ODF Complete		
49		Purvi-champaran	Kesariya (Nagar Panchayat)	3453	671	19.43	2782	80.57	2754	393	2235	2628		28	0	0	0	11	11			
		Purvi-champaran Completed			69389	43310	62.42	26079	37.58	23555	9497	12230	21727	0	2524	130	517	647	170	170		
50	Paschmi-champaran	Bettiah (Nagar Parishad)	21162	16917	79.94	4245	20.06	3892	2783	962	3745		353	12	0	12	39	39				
51	Paschmi-champaran	Bagaha (Nagar Parishad)	21484	10694	49.78	10790	50.22	6763	1675	1803	3478		4027	0	0	0	35	35	ODF complete			

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-27.09.2018) Individual Household Latrine				IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-27.09.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed			Completed (seats)	In Progress (seats)	In Progress + Completed	Completed			
52		Paschmi-champaran	Narkatiyaganj (Nagar Parishad)	7883	6105	77.45	1778	22.55	1247	412	422	834		531	0	96	96	25	25			
53		Paschmi-champaran	Ramnagar (Nagar Panchayat)	10587	6186	58.43	4401	41.57	4233	3494	127	3621		168	6	0	6	23	4	ODF complete		
54		Paschmi-champaran	Chanpatiya (Nagar Panchayat)	6332	4065	64.20	2267	35.80	2098	1216	580	1796		169	0	0	0	15	15	ODF complete		
		Paschmi-champaran Completed		67448	43967	65.19	23481	34.81	18233	9580	3894	13474	0	5248	18	96	114	137	118			
55		Vaishali	Hajipur (Nagar Parishad)	18081	14056	77.74	4025	22.26	3507	3117	548	3665		518	24	24	48	39	39	ODF Complete		
56		Vaishali	Mahnar (Nagar Panchayat)	7526	1936	25.72	5590	74.28	5513	2744	1556	4300		77	9	0	9	23	23			
57		Vaishali	Lalganj (Nagar Panchayat)	5969	1511	25.31	4458	74.69	3996	1062	2296	3358		462	0	0	0	19	19	ODF Complete		
58		Vaishali	Mahua (Nagar Panchayat)	4631	1370	29.58	3261	70.42	2917	758	1732	2490		344	0	0	0	16	16	ODF Complete		
		Vaishali Completed		36207	18873	52.13	17334	47.87	15933	7681	6132	13813	0	1401	33	24	57	97	97			
59		Sitamarhi	Sitamarhi (Nagar Parishad)	15505	13920	89.78	1585	10.22	1319	1297	0	1297		266	8	36	44	28	28	ODF Complete		
60		Sitamarhi	Bairginiya (Nagar Panchayat)	8379	4141	49.42	4238	50.58	3976	2146	1313	3459		262	12	0	12	21	21			
61		Sitamarhi	Belsand (Nagar Panchayat)	4951	4012	81.03	939	18.97	887	887	38	925		52	8	0	8	13	13	ODF Complete		
62		Sitamarhi	Dumra (Nagar Panchayat)	3746	3436	91.72	310	8.28	307	307	0	307		3	5	0	5	11	11	ODF Complete		
63		Sitamarh	Sursand (nagar panchayat)				0					0			0	0	0	19	0			
64		Sitamarhi	Janakpur Road (Nagar Panchayat)	3669	2938	80.08	731	19.92	572	250	236	486	86	159	8	36	44	11	11	ODF Complete		
		Sitamarhi Completed		36250	28447	78.47	7803	21.53	7061	4887	1587	6474	86	742	41	72	113	103	84			
65		Sheohar	Sheohar (Nagar Panchayat)	6344	2885	45.48	3459	54.52	3396	3120	0	3120		63	0	0	0	15	15	ODF Complete		
		Sheohar Completed		6344	2885	45.48	3459	54.52	3396	3120	0	3120	0	63	0	0	0	15	15			
66		Begusarai	Begusarai (Nagar Nigam)	50202	30232	60.22	19970	39.78	19215	11428	7717	19145		755	12	0	12	45	45	ODF Complete		
67		Begusarai	Bihat (Nagar Parishad)	8989	4027	44.80	4962	55.20	4865	2890	1490	4380		97	0	0	0	30	30	ODF Complete		

S.No.	Division	District	Name of ULB	No. of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-27.09.2018) Individual Household Latrine				IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-27.09.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed			Completed (seats)	In Progress (seats)	In Progress + Completed	Completed			
68	Munger (Division)	Begusarai	Teghra (Nagar Panchayat)	10602	7151	67.45	3451	32.55	3326	2510	837	3347		125	10	3	13	25	25	ODF Complete		
69		Begusarai	Balia (Nagar Panchayat)	9089	3588	39.48	5501	60.52	5309	2635	1399	4034		192	0	0	0	24	24	ODF Complete		
70		Begusarai	Bakhri (Nagar Panchayat)	8792	2891	32.88	5901	67.12	5164	2188	2063	4251		737	16	0	16	20	20			
		Begusarai Completed			87674	47889	54.62	39785	45.38	37879	21651	13506	35157	0	1906	38	3	41	144	144		
71		Munger	Munger (Nagar Nigam)	32891	25976	78.98	6915	21.02	5649	2923	2435	5358		1266	36	120	156	45	35			
72		Munger	jamalpur (Nagar Parishad)	14670	13102	89.31	1568	10.69	1245	1138	331	1469		323	0	60	60	36	36	ODF complete		
73		Munger	H. kharagpur (Nagar Panchayat)	7117	3147	44.22	3970	55.78	3859	1163	1802	2965		111	0	0	0	18	18	ODF Complete		
		Munger Completed			54678	42225	77.22	12453	22.78	10753	5224	4568	9792	0	1700	36	180	216	99	89		
74		Munger (Division)	Lakhisarai	Lakhisarai (Nagar Parishad)	20661	11912	57.65	8749	42.35	8234	2938	4412	7350		515	15	0	15	33	33	ODF complete	
75			Lakhisarai	Barahiya (Nagar Panchayat)	7798	5770	73.99	2028	26.01	1936	1247	413	1660		92	0	122	122	24	24	ODF Complete	
	Lakhisarai Completed			28459	17682	62.13	10777	37.87	10170	4185	4825	9010	0	607	15	122	137	57	57			
76	Jamui		Jamui (Nagar Parishad)	18443	11396	61.79	7047	38.21	6730	2456	2906	5362		317	20	0	20	30	30	ODF Complete		
77	Jamui		Jhajha (Nagar Panchayat)	7109	5208	73.26	1901	26.74	1770	586	758	1344		131	0	264	264	22	22			
	jamui Completed			25552	16604	64.98	8948	35.02	8500	3042	3664	6706	0	448	20	264	284	52	52			
78	Sheikhpura		Sheikhpura (Nagar Parishad)	11599	9469	81.64	2130	18.36	1843	1812	434	2246		287	24	84	108	27	27	ODF Complete		
79	Sheikhpura		Barbigha (Nagar Parishad)	8359	5752	68.81	2607	31.19	2339	1754	294	2048		268	22	0	22	26	26	ODF Complete		
	Sheikhpura Completed			19958	15221	76.27	4737	23.73	4182	3566	728	4294	0	555	46	84	130	53	53			
80	Khagariya		Khagariya (Nagar Parishad)	10186	8959	87.95	1227	12.05	969	668	350	1018		258	20	10	30	26	26			
81	Khagariya	Gogri Jamalpur (Nagar Panchayat)	8240	4691	56.93	3549	43.07	3331	1025	2393	3418		218	8	0	8	20	20	ODF Complete			
	Khagariya Completed			18426	13650	74.08	4776	25.92	4300	1693	2743	4436	0	476	28	10	38	46	46			

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-27.09.2018) Individual Household Latrine				IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-27.09.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed			Completed (seats)	In Progress (seats)	In Progress + Completed	Completed			
82	Magadh (Division)	Gaya	Gaya (Nagar Nigam)	69616	55951	80.37	13665	19.63	9057	7997	511	8508		4608	36	0	36	53	53	Non-ODF By QCI		
83		Gaya	Sherghati (Nagar Panchayat)	6695	3180	47.50	3515	52.50	3243	1043	1068	2111		272	0	0	0	20	20	Non-ODF By QCI		
84		Gaya	Bodhgaya (Nagar Panchayat)	6885	2558	37.15	4327	62.85	4205	2019	1239	3258		122	144	0	144	19	19	ODF Complete		
85		Gaya	Tekari (Nagar Panchayat)	3523	2079	59.01	1444	40.99	1439	607	274	881		5	0	0	0	13	13	Non-ODF By QCI		
		Gaya Completed			86719	63768	73.53	22951	26.47	17944	11666	3092	14758	0	5007	180	0	180	105	105		
86		Aurangabad	Aurangabad (Nagar Parishad)	13305	12407	93.25	898	6.75	663	1093	732	1825		235	7	101	108	33	33	ODF Complete		
87		Aurangabad	Daudnagar (Nagar Panchayat)	9523	7983	83.83	1540	16.17	1470	1369	98	1467		70	0	0	0	23	23	ODF Complete		
88		Aurangabad	Rafiganj (Nagar Panchayat)	6265	5302	84.63	963	15.37	934	492	358	850		29	0	0	0	16	16	ODF Complete		
89		Aurangabad	Navinagar (Nagar Panchayat)	4502	2095	46.53	2407	53.47	2368	509	416	925		39	5	0	5	14	0			
		Aurangabad Completed			33595	27787	82.71	5808	17.29	5435	3463	1604	5067	0	373	12	101	113	86	72		
90	Magadh (Division)	Nawada	Nawada (Nagar Parishad)	18481	16940	91.66	1541	8.34	937	446	526	972		604	0	128	128	33	33	ODF Complete		
91		Nawada	Warsaliganj (Nagar Panchayat)	7350	3811	51.85	3539	48.15	3173	2829	126	2955		366	0	18	18	20	20	ODF Complete		
92		Nawada	Hisua (Nagar Panchayat)	5412	3599	66.50	1813	33.50	1374	463	911	1374		439	60	96	156	17	17	ODF Complete		
		Nawada Completed			31243	24350	77.94	6893	22.06	5484	3738	1563	5301	0	1409	60	242	302	70	70		
93		Jehanabad	Jehanabad (Nagar Parishad)	20236	16888	83.46	3348	16.54	2981	3000	0	3000		367	0	90	90	33	33	ODF Complete		
94		Jehanabad	Makhdumpur (Nagar Panchayat)	6672	4239	63.53	2433	36.47	2142	473	1541	2014		291	0	60	60	19	19	ODF Complete		
		Jehanabad Completed			26908	21127	78.52	5781	21.48	5123	3473	1541	5014	0	658	0	150	150	52	52		
95		Arwal	Arwal (Nagar Parishad)	8685	3149	36.26	5536	63.74	5227	3573	1210	4783		309	16	0	16	25	25			
		Arwal Completed			8685	3149	36.26	5536	63.74	5227	3573	1210	4783	0	309	16	0	16	25	25		
96			Purnia	Purnia (Nagar Nigam)	55003	46796	85.08	8207	14.92	7623	2961	4181	7142		584	18	0	18	46	46		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-27.09.2018) Individual Household Latrine				IHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-27.09.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed			Completed (seats)	In Progress (seats)	In Progress + Completed	Completed			
97	Purnia (Division)	Purnia	Kasba (Nagar Panchayat)	7077	3366	47.56	3711	52.44	3627	359	2200	2559		84	0	0	0	17	17			
98		Purnia	Banmankhi (Nagar Panchayat)	6617	3840	58.03	2777	41.97	2419	974	1382	2356		358	24	24	48	17	17	ODF Complete		
		Purnia Completed			68697	54002	78.61	14695	21.39	13669	4294	7763	12057	0	1026	42	24	66	80	80		
99		Katihar	Katihar (Nagar Nigam)	35333	23806	67.38	11527	32.62	10972	6480	2961	9441	700	555	0	0	0	45	45			
100		Katihar	Manihari (Nagar Panchayat)	6042	447	7.40	5595	92.60	5455	2070	2730	4800		140	0	0	0	15	15	ODF Complete		
101		Katihar	Barsoi (Nagar Panchayat)	6568	503	7.66	6065	92.34	5950			0		115				17	0			
		Katihar Completed			47943	24253	50.59	23187	48.36	22377	8550	5691	14241	700	810	0	0	0	77	60		
102		Araria	Araria (Nagar Parishad)	15881	11106	69.93	4775	30.07	4306	1805	343	2148		469	8	0	8	29	29			
103		Araria	Farbisganj (Nagar Parishad)	10672	8215	76.98	2457	23.02	2342	289	1040	1329		115	0	0	0	25	25			
104		Araria	Jogbani (Nagar Panchayat)	7616	5023	65.95	2593	34.05	2155	390	987	1377		438	0	0	0	19	19	ODF complete		
		Araria Completed			34169	24344	71.25	9825	28.75	8803	2484	2370	4854	0	1022	8	0	8	73	73		
105		Kishanganj	Kishanganj (Nagar Parishad)	21235	13761	64.80	7474	35.20	6567	3970	2662	6632		907	31	0	31	34	34	ODF Complete		
106		Kishanganj	Bahadurganj (Nagar Panchayat)	8028	1662	20.70	6366	79.30	6109	1261	5646	6907		257	0	0	0	18	18			
107		Kishanganj	Thakurganj (Nagar Panchayat)	4306	3335	77.45	971	22.55	715	1164	33	1197		256	0	0	0	12	12	ODF Complete		
		Kishanganj Completed			33569	18758	55.88	14811	44.12	13391	6395	8341	14736	0	1420	31	0	31	64	64		
108		Saran (Division)	Saran	Chhapra (Nagar Nigam)	32585	26131	80.19	6454	19.81	5870	5000	837	5837		584	0	0	0	45	45		
109			Saran	Rivilganj (Nagar Panchayat)	6754	935	13.84	5819	86.16	5537	1708	2821	4529	60	282	0	0	0	21	21		
110	Saran		Sonpur (Nagar Panchayat)	5626	3420	60.79	2206	39.21	2131	749	976	1725		75	0	0	0	21	21			
111	Saran		Parsabazar (Nagar Panchayat)	8562	3380	39.48	5182	60.52	4878	2527	1455	3982		304	0	0	0	22	22			
112	Saran		Dighwara (Nagar Panchayat)	6169	1125	18.24	5044	81.76	4768	1000	2640	3640		276	0	0	0	18	18			

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-27.09.2018) Individual Household Latrine				IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-27.09.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed			Completed (seats)	In Progress (seats)	In Progress + Completed	Completed			
113	Saran (Division)	Saran	Ekmabazar (Nagar Panchayat)	6451	2576	39.93	3875	60.07	3863	746	2168	2914	476	12	0	0	0	19	19	ODF complete		
114		Saran	Marhaura (Nagar Panchayat)	5808	1513	26.05	4295	73.95	4004	225	3185	3410		291	0	0	0	16	16			
		Saran Completed			71955	39080	54.31	32875	45.69	31051	11955	14082	26037	536	1824	0	0	0	162	162		
115		Siwan	Siwan (Nagar Parishad)	22472	20327	90.45	2145	9.55	1515	1682	0	1682		630	100	0	100	38	38	ODF Complete		
116		Siwan	Maharajganj (Nagar Panchayat)	4668	2861	61.29	1807	38.71	1737	1807	0	1807		70	10	10	20	14	14	ODF Complete		
117		Siwan	Mairwan (Nagar Panchayat)	3693	2043	55.32	1650	44.68	1573	985	180	1165		77	0	18	18	13	13	ODF Complete		
		Siwan Completed			30833	25231	81.83	5602	18.17	4825	4474	180	4654	0	777	110	28	138	65	65		
118		Gopalganj	Gopalganj (Nagar Parishad)	9649	7383	76.52	2266	23.48	2210	1495	797	2292	25	56	10	70	80	28	28	ODF Complete		
119		Gopalganj	Barauli (Nagar Panchayat)	7450	3847	51.64	3603	48.36	3489	314	2865	3179	0	114	4	0	4	21	21			
120		Gopalganj	Mirganj (Nagar Panchayat)	4737	2484	52.44	2253	47.56	2116	1192	383	1575	0	137	0	0	0	16	16			
121		Gopalganj	Kataiya (Nagar Panchayat)	3911	1234	31.55	2677	68.45	2639	2170	360	2530	109	38	0	16	16	13	13	ODF Complete		
		Gopalganj Completed			25747	14948	58.06	10799	41.94	10454	5171	4405	9576	134	345	14	86	100	78	78		
122		Darbhanga (Division)	Darbhanga	Darbhanga (Nagar Nigam)	55265	45215	81.81	10050	18.19	7864	4752	2539	7291	0	2186	48	0	48	48	48		
123			Darbhanga	Benipur (Nagar Parishad)	19620	9054	46.15	10566	53.85	10078	4021	3846	7867	1400	488	0	0	0	29	29		
	Darbhanga Completed			74885	54269	72.47	20616	27.53	17942	8773	6385	15158	1400	2674	48	0	48	77	77			
124	Madhubani		Madhubani (Nagar Parishad)	16201	5369	33.14	10832	66.86	10641	9520	662	10182		191	36	84	120	30	30	ODF Complete		
125	Madhubani		Jhanjharpur (Nagar Panchayat)	5940	4101	69.04	1839	30.96	1836	671	578	1249		3	0	0	0	16	16			
126	Madhubani		Jainagar (Nagar Panchayat)	4368	2084	47.71	2284	52.29	1972	1365	342	1707		312	14	0	14	14	14	ODF Complete		
127	Madhubani		Ghoghardiha (Nagar Panchayat)	4257	1616	37.96	2641	62.04	2478	859	651	1510		163	0	0	0	11	1			
	Madhubani Completed			30766	13170	42.81	17596	57.19	16927	12415	2233	14648	0	669	50	84	134	71	61			

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-27.09.2018) Individual Household Latrine				IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-27.09.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed	Completed			Completed (seats)	In Progress (seats)	In Progress + Completed	Completed			
128		Samastipur	Samstipur (Nagar Parishad)	11530	10662	92.47	868	7.53	612	639	29	668		256	0	0	0	29	29	ODF Complete		
129		Samastipur	Rosera (Nagar Panchayat)	6691	3869	57.82	2822	42.18	2640	483	563	1046		182	0	0	0	18	18			
130		Samastipur	Dalsinghsarai (Nagar Panchayat)	4927	3136	63.65	1791	36.35	1602	1167	256	1423		189	6	0	6	14	14	ODF Complete		
		Samastipur Completed		23148	17667	76.32	5481	23.68	4854	2289	848	3137	0	627	6	0	6	61	61			
131		Bhagalpur	Bhagalpur (Nagar Nigam)	58361	55041	94.31	3320	5.69	2623	3766	574	4340		697	84	20	104	51	51	ODF Complete		
132		Bhagalpur	Sultanganj (Nagar Parishad)	12157	6887	56.65	5270	43.35	4735	2597	1050	3647		535	0	0	0	25	25			
133		Bhagalpur	Naugachiya (Nagar Panchayat)	10772	5502	51.08	5270	48.92	5114	2435	2249	4684		156	3	0	3	23	23	ODF Complete		
134		Bhagalpur	Kahalgaon (Nagar Panchayat)	6160	2864	46.49	3296	53.51	2849	958	906	1864		447	36	72	108	17	17			
	Bhagalpur (Division)	Bhagalpur Completed		87450	70294	80.38	17156	19.62	15321	9756	4779	14535	0	1835	123	92	215	116	116			
135		Banka	Banka (Nagar Parishad)	8002	4766	59.56	3236	40.44	2833	1694	91	1785		403	0	0	0	22	22			
136		Banka	Amarpur (Nagar Panchayat)	4822	2100	43.55	2722	56.45	2168	879	493	1372		554	204	0	204	14	14			
		Banka Completed		12824	6866	53.54	5958	46.46	5001	2573	584	3157	0	957	204	0	204	36	36			
137		Saharsa	Saharsa (Nagar Parishad)	33229	16768	50.46	16461	49.54	15931	4200	8258	12458	850	530	0	0	0	40	40			
138		Saharsa	S. Bakhtiyarpur (Nagar Panchayat)	6878	1127	16.39	5751	83.61	5644	1035	3035	4070	72	107	0	0	0	15	15			
		Saharsa Completed		40107	17895	44.62	22212	55.38	21575	5235	11293	16528	922	637	0	0	0	55	55			
139		Supaul	Supaul (Nagar Parishad)	14260	7926	55.58	6334	44.42	5601	3650	2300	5950		733	0	60	60	28	28	ODF Complete		
140		Supaul	Nirmali (Nagar Panchayat)	4690	3007	64.12	1683	35.88	1424	622	483	1105		259	0	0	0	12	12	ODF Complete		
141		Supaul	Birpur (Nagar Panchayat)	3659	1045	28.56	2614	71.44	2343	1997	0	1997		271	48	48	96	13	13	ODF Complete		
	Koshi (Division)	Supaul Completed		22609	11978	52.98	10631	47.02	9368	6269	2783	9052	0	1263	48	108	156	53	53			
142		Madhepura	Madhepura (Nagar Parishad)	13238	6122	46.25	7116	53.75	6621	1267	2970	4237		495	0	299	299	26	26	ODF Complete		

S.No.	Division	District	Name of ULB	No. Of HH as per survey	No. of HH with Toilet before SBM	% of HH with Toilet before SBM	No. of HH without toilets as per survey	% of HH without Toilet	Mission Period target of IHHL	(Date:-27.09.2018) Individual Household Latrine				IHHL Covered by Other Project	Mission Period Target of C.T in (Seats)	(Date:-27.09.2018) Community Toilet				Total No. of Ward	No. of ODF Ward	ODF Declared by QCI
										Completed	In Progress	In Progress + Completed				Completed (seats)	In Progress (seats)	In Progress + Completed				
143		Madhepura	Murliganj (Nagar Panchayat)	7681	2541	33.08	5140	66.92	4645	1713	3468	5181		495	0	26	26	15	15	ODF Complete		
		Madhepura Completed		20919	8663	41.41	12256	58.59	11266	2980	6438	9418	0	990	0	325	325	41	41			
Total				1910485	1364962	71.49	545020	28.51	484482	248636	172634	421270	3803	60538	3051	4320	7371	3400	3255			

Before editing

Total Target (IHHL:- 7,09,978 + C.T:- 83,125) = 7,93,106

After editing

Total Target (IHHL:- 4,84,482 + C.T:- 60,538) = 5,45,020

Total In Progress:- 1,72,634

Total Completed:- 2,48,636

IHHL Covered by Other Project:- 3,803

Total In Progress + Completed+ Other project (IHHL):- 4,25,073

Total Community Toilet In Progress- 4,320 (Seats)

Total Community Toilet Completed:-3,051 (Seats)

Total In Progress + Completed (Community) :- 7,371

Total Public Toilet In Progress- 138(Seats)

Total Public Toilet Completed:- 3220 (Seats)

Total In Progress + Completed (Public) :- 3,399

Total ODF Ward:-3,220 out of 3400

100 % Door to Door waste collection in 2698 wards out of 3400 ward

Total no. of self declared ULBs:- 138

93 ULBs certified ODF by QCI out of 143 ULBs